BRUHAT BANGALORE MAHANAGARA PALIKE
YELAHANKA DIVISION

Name of work:

Improvements to roads Drains and other Developmental Works in Maruthinagara Ward No 01 Under SWM Head in Chief Nava Nagarottana Grant of Yelahanka Division Package - 05.

SECOND AND FINAL BILL

DETAILED-MEASUREMENT

TEJUS CONSULTANTS
CONSULTING ENGINEERS AND DESIGNERS
No.58 MIG, 6th Cross, 3rd Main
1st Stage, Basaveshwaranagar
Bangalore-560079
☎ 080 - 23287532
email: tejusconsultants@gmail.com

Bruhat Bengaluru Mahanagara Palike

Executive Engineer Yelhanka

Bill No : Second and Final Bill

Name of Work : - 1.Improvements to roads Drains and other Devlopmental Works in Maruthinagara Ward No 01 Under SWM Head in Chief Nava Nagarottana Grant of Yelahanka Division Package - 05.

BOQ Item No	Description	Side	No's	L	B1	B2	Avg width	Depth	Quantity	Unit/Remarks	Rate	Amount
	Chainage			m	m	m	m	m			In Rs.	In Rs.
1	KSRRB M300-14 Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications MORTH Specificatio MORTH Specification No.301 (I No-19.14,P No-143)											
									Quantity Claimed in 1st Bill	320.59	Cum		
	Qty vide Pre measurement sheet page no .									3,820.46			
									Total Qty Executed	4,141.05	Cum		
									Deduct paid Qnty in 1st Bill	-320.59	Cum		
									Present Qty to Be Paid	3,820.46	Cum		
									Quantity up to 125%	3,245.30	Cum	131.87	4,27,957.97
									Quantity above 125%	575.16	Cum	131.87	75,846.61
2	KSRB 2-2.1 Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications. specification. No. KBS 2.1(a) / 2.3.5 Page No.3.6											
									Quantity Claimed in 1st Bill	1,157.90	Cum		
	Qty vide Pre measurement sheet page no .									3,858.42			
									Total Qty Executed	5,016.32	Cum		
									Deduct paid Qnty in 1st Bill	-1,157.90	Cum		
									Present Qty to Be Paid	3,858.42	Cum	419.02	16,16,756.82
3	KSRRB M300-19. Removal of unserviceable soil including excavation, loading and disposal but excluding replacement by suitable soil which shall be paid separately as per clause 300.5 complete as per specifications. MORTH Specification No. 301 KBS Page No.144 It No.19.2											
									Quantity Claimed in 1st Bill	459.04	Cum		
	Qty vide Pre measurement sheet page no .									0.00			
									Total Qty Executed	459.04	Cum		
									Deduct paid Qnty in 1st Bill	-459.04	Cum		
									Present Qty to Be Paid	0.00	Cum	37.84	0.00
4	KSRB 4-1.7 Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs. with 20mm and down size graded granite metal coarse aggregates @ 0.81cum and fine aggregtes @ 0.56cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, ncluding cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2 Page No.13 It No.4.7											
									Quantity Claimed in 1st Bill	204.33	Cum		
	Qty vide Pre measurement sheet page no .									467.07			
									Total Qty Executed	671.41	Cum		
									Deduct paid Qnty in 1st Bill	-204.33	Cum		
									Present Qty to Be Paid	467.07	Cum	5908.92	27,59,896.99
5	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. With 20mm and sown size granite metal course aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compcted for walls and bottom including centring shuttering cost of material HOM of machinary curing etc , complete excluding cost of steel as per MORTH specification no. 1500, 1700, 2200 including cost of material labour HOM complete as per specification. (P No.270, I No.37.59.1)											
									Quantity Claimed in 1st Bill	432.06	Cum		
	Qty vide Pre measurement sheet page no .									956.44			
									Total Qty Executed	1,388.50	Cum		

BENAKA DEVELOPERS AND PROJECTS PVT. LTD. BANGALORE

Consultant

Assistant Engineer

Assistant Executive Engineer

Name of Work : - 1.Improvements to roads Drains and other Developmental Works in Maruthinagara Ward No 01 Under SWM Head in Chief Nava Nagarottana Grant of Yelahanka Division Package - 05.													
BOQ Item No	Description		Side	No's	L	B1	B2	Avg width	Depth	Quantity	Unit/Remarks	Rate	Amount
	Chainage				m	m	m	m	m			In Rs.	In Rs.
	30.00	48.00	L/S	1	18.00			0.90		16.20			
	RHS												
	0.00	15.00	R/S	1	5.00			0.75		3.75			
	15.00	30.00	R/S	1	15.00			0.75		11.25			
	30.00	48.00	R/S	1	15.00			0.75		11.25			
	Maruthi nagar 1st main 30th cross road												
	LHS												
	0.00	15.00	L/S	1	15.00			0.75		11.25			
	15.00	30.00	L/S	1	10.00			0.75		7.50			
	30.00	41.00	L/S	1	4.00			0.75		3.00			
	RHS												
	0.00	15.00	R/S	1	15.00			0.75		11.25			
	15.00	30.00	R/S	1	15.00			0.75		11.25			
	30.00	41.00	R/S	1	11.00			0.75		8.25			
	Maruthi nagar 1st main M Vasu house road												
	LHS												
	0.00	13.70	L/S	1	9.70			0.75		7.28			
	13.70	19.50	L/S	1	5.80			0.75		4.35			
	19.50	30.00	L/S	1	5.50			0.75		4.13			
	30.00	46.00	L/S	1	16.00			0.75		12.00			
	46.00	52.00	L/S	1	2.00			0.75		1.50			
	52.00	73.80	L/S	1	21.80			0.75		16.35			
	73.80	84.60	L/S	1	6.80			0.75		5.10			
	RHS												
	0.00	13.70	R/S	1	13.70			0.75		10.28			
	13.70	19.50	R/S	1	0.80			0.75		0.60			
	19.50	30.00	R/S	1	10.50			0.75		7.88			
	30.00	46.00	R/S	1	16.00			0.75		12.00			
	52.00	73.80	R/S	1	21.80			0.75		16.35			
	24th Cross Road												
	RHS												
	0.00	15.00	R/S	1	11.00			0.90		9.90			
	15.00	30.00	R/S	1	9.00			0.90		8.10			
	30.00	45.00	R/S	1	5.00			0.90		4.50			
	45.00	60.00	R/S	1	8.00			0.90		7.20			
	60.00	75.00	R/S	1	7.00			0.90		6.30			
	75.00	90.00	R/S	1	15.00			0.90		13.50			
	90.00	105.00	R/S	1	3.00			0.90		2.70			
	105.00	120.00	R/S	1	7.00			0.90		6.30			
	120.00	138.70	R/S	1	18.70			0.90		16.83			
	139.90	155.00	R/S	1	11.10			0.90		9.99			
	155.00	167.00	R/S	1	5.00			0.90		4.50			
	167.00	182.00	R/S	1	6.00			0.90		5.40			
	182.00	197.00	R/S	1	7.00			0.90		6.30			
	197.00	212.00	R/S	1	5.00			0.90		4.50			
	LHS												
	0.00	15.00	R/S	1	10.00			0.90		9.00			
	15.00	30.00	R/S	1	9.00			0.90		8.10			
	30.00	45.00	R/S	1	15.00			0.90		13.50			
	45.00	60.00	R/S	1	8.00			0.90		7.20			
	60.00	75.00	R/S	1	7.00			0.90		6.30			
	75.00	90.00	R/S	1	6.00			0.90		5.40			
	90.00	105.00	R/S	1	15.00			0.90		13.50			
	105.00	120.00	R/S	1	5.00			0.90		4.50			
	120.00	138.70	R/S	1	8.70			0.90		7.83			
	138.70	155.00	R/S	1	8.30			0.90		7.47			
	155.00	167.00	R/S	1	5.00			0.90		4.50			
	167.00	172.00	R/S	1	5.00			0.90		4.50			
	172.00	187.00	R/S	1	7.00			0.90		6.30			
	187.00	202.00	R/S	1	9.00			0.90		8.10			

Paid AEE 16/03/2021

BENAKA DEVELOPERS AND PROJECTS PVT LTD * BANGALORE *

Contractor

Consultant

Assistant Engineer

Assistant Executive Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Name of Work : - 1.Improvements to roads Drains and other Developmental Works in Maruthinagara Ward No 01 Under SWM Head in Chief Nava Nagarottana Grant of Yelahanka Division Package - 05.

BOQ Item No	Description		Side	No's	L	B1	B2	Avg width	Depth	Quantity	Unit/Remarks	Rate	Amount
	Chainage				m	m	m	m	m			In Rs.	In Rs.
	202.00	217.00	R/S	1	5.00			0.90		4.50			
	217.00	229.00	R/S	1	4.00			0.90		3.60			
	24th Cross Road to 26th cross												
	0.00	15.00	L/S	1	4.00			0.90		3.60			
	15.00	30.00	L/S	1	5.00			0.90		4.50			
	30.00	45.00	L/S	1	5.00			0.90		4.50			
	60.00	75.00	L/S	1	5.00			0.90		4.50			
	116.00	131.00	L/S	1	4.00			0.90		3.60			
	131.00	139.00	L/S	1	5.00			0.90		4.50			
	154.00	162.40	L/S	1	8.40			0.90		7.56			
	Maruthinagar 1st Main Road												
	LHS												
	0.00	15.00	L/S	1	15.00			0.90		13.50			
	15.00	30.00	L/S	1	10.00			0.90		9.00			
	30.00	45.00	L/S	1	7.00			0.90		6.30			
	45.00	60.00	L/S	1	10.00			0.90		9.00			
	75.00	80.60	L/S	1	5.60			0.90		5.04			
	80.60	90.50	L/S	1	9.90			0.90		8.91			
	90.50	101.00	L/S	1	10.50			0.90		9.45			
	101.00	105.50	L/S	1	4.50			0.90		4.05			
	105.50	120.00	L/S	1	14.50			0.90		13.05			
	120.00	135.00	L/S	1	15.00			0.90		13.50			
	135.00	150.00	L/S	1	15.00			0.90		13.50			
	150.00	154.10	L/S	1	4.10			0.90		3.69			
	154.10	166.30	L/S	1	12.20			0.90		10.98			
	166.30	177.60	L/S	1	11.30			0.90		10.17			
	177.60	183.10	L/S	1	5.50			0.90		4.95			
	183.10	200.00	L/S	1	16.90			0.90		15.21			
	200.00	209.40	L/S	1	4.40			0.90		3.96			
	209.40	214.30	L/S	1	4.90			0.90		4.41			
	214.30	230.00	L/S	1	11.70			0.90		10.53			
	230.00	243.10	L/S	1	10.10			0.90		9.09			
	243.10	247.90	L/S	1	4.80			0.90		4.32			
	247.90	262.10	L/S	1	14.20			0.90		12.78			
	262.10	276.50	L/S	1	14.40			0.90		12.96			
	276.50	282.00	L/S	1	5.50			0.90		4.95			
	282.00	285.00	L/S	1	3.00			0.90		2.70			
	285.00	290.00	L/S	1	5.00			0.90		4.50			
	290.00	305.00	L/S	1	15.00			0.90		13.50			
	305.00	311.10	L/S	1	6.10			0.90		5.49			
	311.10	318.60	L/S	1	7.50			0.90		6.75			
	318.60	335.00	L/S	1	16.40			0.90		14.76			
	335.00	342.40	L/S	1	7.40			0.90		6.66			
	342.40	349.30	L/S	1	4.90			0.90		4.41			
	349.30	365.10	L/S	1	7.80			0.90		7.02			
	365.10	380.00	L/S	1	14.90			0.90		13.41			
	380.00	385.30	L/S	1	5.30			0.90		4.77			
	385.30	391.70	L/S	1	6.40			0.90		5.76			
	391.70	405.00	L/S	1	8.30			0.90		7.47			
	405.00	420.00	L/S	1	10.00			0.90		9.00			
	420.00	428.70	L/S	1	2.70			0.90		2.43			
	428.70	434.00	L/S	1	5.30			0.90		4.77			
	434.00	435.50	L/S	1	1.50			0.90		1.35			
	435.50	450.00	L/S	1	11.50			0.90		10.35			
	450.00	465.00	L/S	1	9.00			0.90		8.10			
	465.00	473.90	L/S	1	4.90			0.90		4.41			
	478.90	495.00	L/S	1	8.10			0.90		7.29			
	495.00	506.50	L/S	1	6.50			0.90		5.85			
	506.50	510.00	L/S	1	3.50			0.90		3.15			
	516.00	519.90	L/S	1	3.90			0.90		3.51			
	519.90	535.00	L/S	1	11.10			0.90		9.99			
	535.00	544.60	L/S	1	3.60			0.90		3.24			

YELAHANKA DEVELOPERS AND PROJECTS PVT LTD BANGALORE

Contractor

Consultant

Assistant Engineer

Assistant Executive Engineer
Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Name of Work : - 1.Improvements to roads Drains and other Devlopmental Works in Maruthinagara Ward No 01 Under SWM Head in Chief Nava Nagarottana Grant of Yelahanka Division Package - 05.

BOQ Item No	Description		Side	No's	L	B1	B2	Avg width	Depth	Quantity	Unit/Remarks	Rate	Amount
	Chainage				m	m	m	m	m			In Rs.	In Rs.
	544.60	547.80	L/S	1	3.20			0.90		2.88			
	547.80	549.50	L/S	1	1.70			0.90		1.53			
	549.50	560.00	L/S	1	10.50			0.90		9.45			
	560.00	575.00	L/S	1	15.00			0.90		13.50			
	581.00	590.00	L/S	1	9.00			0.90		8.10			
	590.00	606.60	L/S	1	16.60			0.90		14.94			
	606.60	611.90	L/S	1	5.30			0.90		4.77			
	611.90	625.00	L/S	1	13.10			0.90		11.79			
	625.00	637.30	L/S	1	12.30			0.90		11.07			
	637.30	642.50	L/S	1	5.20			0.90		4.68			
	642.50	655.00	L/S	1	12.50			0.90		11.25			
	655.00	668.90	L/S	1	13.90			0.90		12.51			
	673.30	685.00	L/S	1	11.70			0.90		10.53			
	685.00	685.90	L/S	1	0.90			0.90		0.81			
	690.40	700.00	L/S	1	9.60			0.90		8.64			
	700.00	704.10	L/S	1	4.10			0.90		3.69			
	719.50	727.20	L/S	1	7.70			0.90		6.93			
	727.20	729.40	L/S	1	2.20			0.90		1.98			
	729.40	734.00	L/S	1	4.60			0.90		4.14			
	740.00	753.00	L/S	1	13.00			0.90		11.70			
	753.00	762.20	L/S	1	9.20			0.90		8.28			
	762.20	779.00	L/S	1	16.80			0.90		15.12			
	787.00	788.60	L/S	1	1.60			0.90		1.44			
	795.30	800.00	L/S	1	4.70			0.90		4.23			
	800.00	807.90	L/S	1	7.90			0.90		7.11			
	807.90	813.40	L/S	1	5.50			0.90		4.95			
	813.40	815.00	L/S	1	1.60			0.90		1.44			
	815.00	825.60	L/S	1	10.60			0.90		9.54			
	825.60	831.30	L/S	1	5.70			0.90		5.13			
	831.30	841.20	L/S	1	9.90			0.90		8.91			
	846.20	864.00	L/S	1	17.80			0.90		16.02			
	864.00	871.00	L/S	1	7.00			0.90		6.30			
	RHS												
	0.00	15.00	R/S	1	10.00			0.90		9.00			
	15.00	30.00	R/S	1	15.00			0.90		13.50			
	30.00	45.00	R/S	1	15.00			0.90		13.50			
	45.00	60.00	R/S	1	10.00			0.90		9.00			
	60.00	75.00	R/S	1	5.00			0.90		4.50			
	75.00	80.60	R/S	1	5.60			0.90		5.04			
	80.60	90.50	R/S	1	9.90			0.90		8.91			
	90.50	101.00	R/S	1	10.50			0.90		9.45			
	101.00	105.50	R/S	1	4.50			0.90		4.05			
	105.50	120.00	R/S	1	11.50			0.90		10.35			
	120.00	135.00	R/S	1	10.00			0.90		9.00			
	135.00	150.00	R/S	1	15.00			0.90		13.50			
	150.00	154.10	R/S	1	4.10			0.90		3.69			
	154.10	166.30	R/S	1	9.20			0.90		8.28			
	166.30	177.60	R/S	1	9.30			0.90		8.37			
	177.60	183.10	R/S	1	5.50			0.90		4.95			
	183.10	200.00	R/S	1	11.90			0.90		10.71			
	200.00	209.40	R/S	1	9.40			0.90		8.46			
	209.40	214.30	R/S	1	4.90			0.90		4.41			
	214.30	230.00	R/S	1	9.70			0.90		8.73			
	230.00	243.10	R/S	1	13.10			0.90		11.79			
	243.10	247.90	R/S	0	4.80			0.90		0.00	New Culvert		
	247.90	262.10	R/S	1	11.20			0.90		10.08			
	262.10	276.50	R/S	1	10.40			0.90		9.36			
	276.50	282.00	R/S	0	5.50			0.90		0.00	New Culvert		
	282.00	285.00	R/S	1	3.00			0.90		2.70			
	285.00	290.00	R/S	1	5.00			0.90		4.50			
	290.00	305.00	R/S	1	15.00			0.90		13.50			
	305.00	311.10	R/S	1	6.10			0.90		5.49			
	311.10	318.60	R/S	1	7.50			0.90		6.75			
	318.60	335.00	R/S	1	10.40			0.90		9.36			

BENAKA DEVELOPERS AND PROJECTS PVT. LTD. Contractor BANGALORE

Consultant

Assistant Engineer

Assistant Executive Engineer
Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Name of Work : - 1.Improvements to roads Drains and other Devlopmental Works in Maruthinagara Ward No 01 Under SWM Head in Chief Nava Nagarottana Grant of Yelahanka Division Package - 05.

BOQ Item No	Description		Side	No's	L	B1	B2	Avg width	Depth	Quantity	Unit/Remarks	Rate	Amount
	Chainage				m	m	m	m	m			In Rs.	In Rs.
	Maruthingara 2nd Main Road												
	LHS												
	0.00	15.00	L/S	1	15.00			0.90		13.50			
	15.00	23.00	L/S	1	6.00			0.90		5.40			
	23.00	28.30	L/S	1	2.30			0.90		2.07			
	28.30	43.30	L/S	1	10.00			0.90		9.00			
	43.30	54.10	L/S	1	10.80			0.90		9.72			
	54.10	58.90	L/S	1	4.80			0.90		4.32			
	58.90	73.90	L/S	1	10.00			0.90		9.00			
	73.90	85.10	L/S	1	11.20			0.90		10.08			
	85.10	89.40	L/S	1	4.30			0.90		3.87			
	89.40	104.40	L/S	1	9.00			0.90		8.10			
	104.40	115.40	L/S	1	11.00			0.90		9.90			
	115.40	119.90	L/S	1	4.50			0.90		4.05			
	119.90	134.90	L/S	1	8.00			0.90		7.20			
	134.90	145.70	L/S	1	10.80			0.90		9.72			
	145.70	150.70	L/S	1	5.00			0.90		4.50			
	150.70	165.70	L/S	1	7.00			0.90		6.30			
	165.70	176.30	L/S	1	10.60			0.90		9.54			
	176.30	180.40	L/S	1	2.10			0.90		1.89			
	180.40	195.40	L/S	1	15.00			0.90		13.50			
	195.40	207.40	L/S	1	4.00			0.90		3.60			
	207.40	211.60	L/S	1	4.20			0.90		3.78			
	211.60	226.60	L/S	1	7.00			0.90		6.30			
	226.60	237.80	L/S	1	11.20			0.90		10.08			
	237.80	244.20	L/S	1	3.40			0.90		3.06			
	244.20	249.20	L/S	1	5.00			0.90		4.50			
	249.20	264.20	L/S	1	15.00			0.90		13.50			
	264.20	279.20	L/S	1	8.00			0.90		7.20			
	279.20	294.20	L/S	1	7.00			0.90		6.30			
	294.20	309.30	L/S	1	9.10			0.90		8.19			
	309.30	324.30	L/S	1	15.00			0.90		13.50			
	324.30	335.70	L/S	1	2.40			0.90		2.16			
	340.20	355.20	L/S	1	8.00			0.90		7.20			
	355.20	366.20	L/S	1	6.00			0.90		5.40			
	366.20	372.80	L/S	1	6.60			0.90		5.94			
	372.80	387.80	L/S	1	15.00			0.90		13.50			
	387.80	398.20	L/S	1	2.40			0.90		2.16			
	403.20	418.20	L/S	1	3.00			0.90		2.70			
	418.20	428.70	L/S	1	4.50			0.90		4.05			
	428.70	433.70	L/S	1	5.00			0.90		4.50			
	433.70	448.70	L/S	1	6.00			0.90		5.40			
	448.70	460.20	L/S	1	11.50			0.90		10.35			
	460.20	465.50	L/S	1	0.30			0.90		0.27			
	465.50	480.20	L/S	1	4.70			0.90		4.23			
	480.20	490.20	L/S	1	2.00			0.90		1.80			
	490.20	495.40	L/S	1	1.20			0.90		1.08			
	495.40	510.40	L/S	1	5.00			0.90		4.50			
	510.40	519.70	L/S	1	0.30			0.90		0.27			
	RHS												
	0.00	15.00	R/S	1	10.00			0.90		9.00			
	15.00	23.00	R/S	1	8.00			0.90		7.20			
	23.00	28.30	R/S	1	5.30			0.90		4.77			
	28.30	43.30	R/S	1	7.00			0.90		6.30			
	43.30	54.10	R/S	1	3.80			0.90		3.42			
	54.10	58.90	R/S	1	4.80			0.90		4.32			
	58.90	73.90	R/S	1	7.00			0.90		6.30			
	73.90	85.10	R/S	1	11.20			0.90		10.08			
	85.10	89.40	R/S	1	4.30			0.90		3.87			
	89.40	104.40	R/S	1	9.00			0.90		8.10			
	104.40	115.40	R/S	1	4.00			0.90		3.60			
	115.40	119.90	R/S	1	4.50			0.90		4.05			
	119.90	134.90	R/S	1	8.00			0.90		7.20			
	134.90	145.70	R/S	1	10.80			0.90		9.72			

BENNAL DEVELOPERS AND PROJECTS PVT. LTD. BANGALORE

Consultant

Assistant Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Name of Work : - 1.Improvements to roads Drains and other Devlopmental Works in Maruthinagara Ward No 01 Under SWM Head in Chief Nava Nagarottana Grant of Yelahanka Division Package - 05.

BOQ Item No	Description		Side	No's	L	B1	B2	Avg width	Depth	Quantity	Unit/Remarks	Rate	Amount
	Chainage				m	m	m	m	m			In Rs.	In Rs.
	45.00	60.00		1	15.00			0.90		13.50			
	60.00	75.00		1	15.00			0.90		13.50			
	75.00	90.00		1	15.00			0.90		13.50			
	90.00	105.00		1	15.00			0.90		13.50			
	105.00	120.00		1	15.00			0.90		13.50			
	120.00	135.00		1	15.00			0.90		13.50			
	135.00	150.00		1	15.00			0.90		13.50			
	150.00	165.00		1	15.00			0.90		13.50			
	165.00	180.00		1	15.00			0.90		13.50			
	180.00	195.00		1	15.00			0.90		13.50			
	195.00	210.00		1	15.00			0.90		13.50			
	210.00	223.50		1	13.50			0.90		12.15			
	RHS												
	0.00	15.00		1	15.00			0.90		13.50			
	15.00	30.00		1	15.00			0.90		13.50			
	30.00	38.00		1	8.00			0.90		7.20			
	38.00	53.00		0	0.00			0.90		0.00			
	53.00	60.00		0	0.00			0.90		0.00			
	60.00	75.00		1	15.00			0.90		13.50			
	75.00	90.00		1	15.00			0.90		13.50			
	90.00	105.00		1	15.00			0.90		13.50			
	105.00	120.00		1	15.00			0.90		13.50			
	120.00	135.00		1	15.00			0.90		13.50			
	135.00	150.00		1	15.00			0.90		13.50			
	150.00	165.00		1	15.00			0.90		13.50			
	165.00	180.00		1	15.00			0.90		13.50			
	180.00	195.00		1	15.00			0.90		13.50			
	195.00	223.50		1	28.50			0.90		25.65			
	223.50	224.90		1	1.40			0.90		1.26			
	Crossing Road												
	0.00	15.00		1	15.00			0.90		13.50			
	15.00	30.00		1	15.00			0.90		13.50			
	30.00	41.00		1	11.00			0.90		9.90			
	Ab Shivakumar House road to NH-7												
	RHS												
	0.00	5.60		1	5.60			0.90		5.04			
	5.60	8.20		1	2.60			0.90		2.34			
	8.20	23.20		1	15.00			0.90		13.50			
	23.20	30.50		1	7.30			0.90		6.57			
	30.50	42.45		0	0.00			0.90		0.00			
	42.45	57.45		1	15.00			0.90		13.50			
	57.45	68.85		1	11.40			0.90		10.26			
	68.85	70.15		1	1.30			0.90		1.17			
	70.15	81.25		1	11.10			0.90		9.99			
	81.25	90.45		0	0.00			0.90		0.00			
	90.45	104.15		1	13.70			0.90		12.33			
	104.15	107.95		1	3.80			0.90		3.42			
	107.95	125.15		1	17.20			0.90		15.48			
	125.15	134.45		0	0.00			0.90		0.00			
	134.45	137.88		1	3.43			0.90		3.09			
	137.88	152.88		1	15.00			0.90		13.50			
	152.88	167.88		1	15.00			0.90		13.50			
	167.88	169.78		1	1.90			0.90		1.71			
	Ab Shivakumar 1st cross Road												
	LHS												
	0.00	15.00		1	15.00			0.90		13.50			
	15.00	30.00		1	15.00			0.90		13.50			
	30.00	40.90		1	10.90			0.90		9.81			
	RHS												
	0.00	2.70		0	0.00			0.90		0.00			
	2.70	15.00		1	12.30			0.90		11.07			
	15.00	30.00		1	15.00			0.90		13.50			
	30.00	39.00		1	9.00			0.90		8.10			

Contractor

Consultant

Assistant Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Yak. Zn)
Yelahanka, Bangalore

Name of Work : - 1.Improvements to roads Drains and other Devlopmental Works in Maruthinagara Ward No 01 Under SWM Head in Chief Nava Nagarottana Grant of Yelahanka Division Package - 05.

BOQ Item No	Description		Side	No's	L	B1	B2	Avg width	Depth	Quantity	Unit/Remarks	Rate	Amount
	Chainage				m	m	m	m	m			In Rs.	In Rs.
	0.00	15.00		1	15.00			0.90		13.50			
	15.00	30.00		1	15.00			0.90		13.50			
	30.00	45.00		1	15.00			0.90		13.50			
	45.00	60.00		1	15.00			0.90		13.50			
	60.00	60.60		1	0.60			0.90		0.54			
	RHS												
	0.00	15.00		1	15.00			0.90		13.50			
	15.00	30.00		1	15.00			0.90		13.50			
	30.00	45.00		1	15.00			0.90		13.50			
	45.00	60.00		1	15.00			0.90		13.50			
	60.00	60.80		1	0.80			0.90		0.72			
										Quantity Claimed in 1st Bill	1,226.01	Sq-m	
	Present Measurements												
	Dr Yogish House Road												
	LHS												
	0.00	15.00	L/S	1	15.00			0.90		13.50			
	15.00	30.00	L/S	1	15.00			0.90		13.50			
	30.00	58.20	L/S	1	28.20			0.90		25.38			
	58.20	67.90	L/S	1	9.70			0.90		8.73			
	67.90	90.70	L/S	1	22.80			0.90		20.52			
	90.70	93.20	L/S	1	2.50			0.90		2.25			
	RHS												
	0.00	15.00	R/S	1	15.00			0.90		13.50			
	15.00	30.00	R/S	1	15.00			0.90		13.50			
	30.00	58.20	R/S	1	28.20			0.90		25.38			
	58.20	67.90	R/S	1	9.70			0.90		8.73			
	67.90	90.70	R/S	1	22.80			0.90		20.52			
	90.70	93.20	R/S	1	2.50			0.90		2.25			
	Maruthinagar 1st Main Road												
	25th Cross Road												
	LHS												
	272.10	287.10	L/S	1	15.00			0.90		13.50			
	287.10	291.80	L/S	1	4.70			0.90		4.23			
	RHS												
	0.00	2.00	R/S	1	2.00			0.90		1.80			
	2.00	14.70	R/S	1	12.70			0.90		11.43			
	14.70	21.20	R/S	1	6.50			0.90		5.85			
	21.20	23.60	R/S	1	2.40			0.90		2.16			
	23.60	28.60	R/S	1	5.00			0.90		4.50			
	28.60	42.70	R/S	1	14.10			0.90		12.69			
	42.70	50.90	R/S	1	8.20			0.90		7.38			
	50.90	56.70	R/S	1	5.80			0.90		5.22			
	56.70	59.90	R/S	1	3.20			0.90		2.88			
	59.90	64.00	R/S	1	4.10			0.90		3.69			
	64.00	68.50	R/S	1	4.50			0.90		4.05			
	68.50	93.30	R/S	1	24.80			0.90		22.32			
	93.30	97.10	R/S	1	3.80			0.90		3.42			
	97.10	114.70	R/S	1	17.60			0.90		15.84			
	114.70	133.40	R/S	1	18.70			0.90		16.83			
	133.40	169.10	R/S	1	35.70			0.90		32.13			
	169.10	172.30	R/S	1	3.20			0.90		2.88			
	172.30	183.70	R/S	1	11.40			0.90		10.26			
	183.70	186.20	R/S	1	2.50			0.90		2.25			
	186.20	192.80	R/S	1	6.60			0.90		5.94			
	192.80	195.50	R/S	1	2.70			0.90		2.43			
	195.50	291.80	R/S	1	96.30			0.90		86.67			
	Maruthinagar 24th to 26th Cross Road												
	RHS												
	0.00	15.00	R/S	1	15.00			0.90		13.50			
	15.00	30.00	R/S	1	15.00			0.90		13.50			
	30.00	45.00	R/S	1	15.00			0.90		13.50			
	45.00	60.00	R/S	1	15.00			0.90		13.50			
	60.00	75.00	R/S	1	15.00			0.90		13.50			

A.E.E

A.E.E

Assistant Engineer

Assistant Executive Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Name of Work : - Improvements to roads Drains and other Developmental Works in Maruthinagara Ward No 01 Under SWM Head in Chief Nava Nagarottana Grant of Yelahanka Division Package - 05.

BOQ Item No	Description		Side	No's	L	B1	B2	Avg width	Depth	Quantity	Unit/Remarks	Rate	Amount
	Chainage				m	m	m	m	m			In Rs.	In Rs.
	75.00	90.00	R/S	1	15.00			0.90		13.50			
	90.00	91.40	R/S	1	1.40			0.90		1.26			
	91.40	101.00	R/S	1	9.60			0.90		8.64			
	101.00	116.00	R/S	1	15.00			0.90		13.50			
	116.00	131.00	R/S	1	15.00			0.90		13.50			
	131.00	139.00	R/S	1	8.00			0.90		7.20			
	139.00	154.00	R/S	1	15.00			0.90		13.50			
	154.00	162.40	R/S	1	8.40			0.90		7.56			
	2nd Main 7th Cross Road												
	LHS												
	0.00	15.00	L/S	1	15.00			0.90		13.50			
	15.00	30.00	L/S	1	15.00			0.90		13.50			
	30.00	45.00	L/S	1	15.00			0.90		13.50			
	45.00	63.90	L/S	1	18.90			0.90		17.01			
	RHS												
	0.00	15.00	R/S	1	15.00			0.90		13.50			
	15.00	30.00	R/S	1	15.00			0.90		13.50			
	30.00	45.00	R/S	1	15.00			0.90		13.50			
	45.00	63.90	R/S	1	18.90			0.90		17.01			
	3rd Main 2nd cross Road												
	LHS												
	0.00	15.00	L/S	1	15.00			0.90		13.50			
	15.00	30.00	L/S	1	15.00			0.90		13.50			
	30.00	45.00	L/S	1	15.00			0.90		13.50			
	45.00	62.20	L/S	1	17.20			0.90		15.48			
	RHS												
	0.00	15.00	R/S	1	15.00			0.90		13.50			
	15.00	30.00	R/S	1	15.00			0.90		13.50			
	30.00	45.00	R/S	1	15.00			0.90		13.50			
	45.00	62.20	R/S	1	17.20			0.90		15.48			
	Meese Manjunatha House Road												
	LHS												
	0.00	1.50	L/S	0	0.00								
	1.50	15.00	L/S	1	13.50			1.20		16.20	No Work		
	15.00	30.00	L/S	1	15.00			1.20		18.00			
	30.00	35.00	L/S	1	5.00			1.20		6.00			
	35.00	49.00	L/S	1	14.00			1.20		16.80			
	49.00	60.00	L/S	1	11.00			1.20		13.20			
	60.00	66.50	L/S	1	6.50			1.20		7.80			
	66.50	73.50	L/S	0	0.00						No Work		
	73.50	80.00	L/S	1	6.50			1.20		7.80			
	80.00	95.00	L/S	1	15.00			1.20		18.00			
	95.00	98.00	L/S	1	3.00			1.20		3.60			
	98.00	110.00	L/S	1	12.00			1.20		14.40			
	110.00	125.00	L/S	1	15.00			1.20		18.00			
	125.00	132.20	L/S	1	7.20			1.20		8.64			
	132.20	136.70	L/S	1	4.50			1.20		5.40			
	1st D-Cross in 3rd Main												
	LHS												
	0.00	15.00	L/S	1	15.00			0.90		13.50			
	15.00	24.80	L/S	1	9.80			0.90		8.82			
	24.80	41.40	L/S	1	16.60			0.90		14.94			
	RHS												
	0.00	15.00	R/S	1	15.00			0.90		13.50			
	15.00	24.80	R/S	1	9.80			0.90		8.82			
	24.80	41.40	R/S	1	16.60			0.90		14.94			
	Vinivink Shastri 1st Main Road												
	RHS												
	0.00	15.00	R/S	0	0.00						No Work		
	15.00	28.30	R/S	0	0.00						No Work		
	28.30	30.00	R/S	1	1.70			0.90		1.53			
	30.00	45.00	R/S	1	15.00			0.90		13.50			
	45.00	60.00	R/S	1	15.00			0.90		13.50			

Contractor

Consultant

Assistant Engineer

Assistant Executive Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Name of Work : - 1.Improvements to roads Drains and other Devlopmental Works in Maruthinagara Ward No 01 Under SWM Head in Chief Nava Nagarottana Grant of Yelahanka Division Package - 05.

BOQ Item No	Description		Side	No's	L	B1	B2	Avg width	Depth	Quantity	Unit/Remarks	Rate	Amount
	Chainage				m	m	m	m	m			In Rs.	In Rs.
	60.00	75.00	R/S	1	15.00			0.90		13.50			
	75.00	82.30	R/S	1	7.30			0.90		6.57			
	82.30	90.00	R/S	1	7.70			0.90		6.93			
	90.00	105.00	R/S	1	15.00			0.90		13.50			
	105.00	114.00	R/S	1	9.00			0.90		8.10			
	114.00	119.00	R/S	1	5.00			0.90		4.50			
	119.00	128.80	R/S	1	9.80			0.90		8.82			
	128.80	131.30	R/S	0	0.00						#REF!		
	131.30	145.10	R/S	0	13.80						#REF!		
	145.10	159.10	R/S	1	14.00			0.90		12.60			
	159.10	159.90	R/S	1	0.80			0.90		0.72			
	Vinivink Shastri 2nd Cross Road												
	LHS												
	0.00	15.00	L/S	1	15.00			0.90		13.50			
	15.00	30.00	L/S	1	15.00			0.90		13.50			
	30.00	45.00	L/S	1	15.00			0.90		13.50			
	45.00	60.00	L/S	1	15.00			0.90		13.50			
	60.00	75.00	L/S	1	15.00			0.90		13.50			
	75.00	79.40	L/S	1	4.40			0.90		3.96			
	79.40	89.20	L/S	1	9.80			0.90		8.82			
	RHS												
	0.00	15.00	R/S	1	15.00			0.90		13.50			
	15.00	30.00	R/S	1	15.00			0.90		13.50			
	30.00	45.00	R/S	1	15.00			0.90		13.50			
	45.00	60.00	R/S	1	15.00			0.90		13.50			
	60.00	75.00	R/S	1	15.00			0.90		13.50			
	75.00	79.40	R/S	1	4.40			0.90		3.96			
	79.40	89.40	R/S	1	10.00			0.90		9.00			
	89.40	99.60	R/S	1	10.20			0.90		9.18			
	Vinivink Shastri 3rd Cross Road												
	LHS												
	0.00	15.00	L/S	1	15.00			0.90		13.50			
	15.00	30.00	L/S	1	15.00			0.90		13.50			
	30.00	45.00	L/S	1	15.00			0.90		13.50			
	45.00	60.00	L/S	1	15.00			0.90		13.50			
	60.00	65.80	L/S	1	5.80			0.90		5.22			
	65.80	70.00	L/S	1	4.20			0.90		3.78			
	70.00	85.00	L/S	1	15.00			0.90		13.50			
	85.00	100.00	L/S	1	15.00			0.90		13.50			
	100.00	106.30	L/S	1	6.30			0.90		5.67			
	RHS												
	0.00	15.00	R/S	1	15.00			0.90		13.50			
	15.00	30.00	R/S	1	15.00			0.90		13.50			
	30.00	45.00	R/S	1	15.00			0.90		13.50			
	45.00	60.00	R/S	1	15.00			0.90		13.50			
	60.00	65.80	R/S	1	5.80			0.90		5.22			
	65.80	70.00	R/S	1	4.20			0.90		3.78			
	70.00	85.00	R/S	1	15.00			0.90		13.50			
	85.00	100.00	R/S	1	15.00			0.90		13.50			
	100.00	106.30	R/S	1	6.30			0.90		5.67			
	Vinivink Shastri 4th Cross Road												
	RHS												
	0.00	7.50	R/S	1	7.50			0.90		6.75			
	7.50	15.00	R/S	1	7.50			0.90		6.75			
	15.00	30.00	R/S	1	15.00			0.90		13.50			
	30.00	45.00	R/S	1	15.00			0.90		13.50			
	45.00	60.00	R/S	1	15.00			0.90		13.50			
	60.00	68.80	R/S	1	8.80			0.90		7.92			
	68.80	83.80	R/S	1	15.00			0.90		13.50			
	83.80	101.00	R/S	1	17.20			0.90		15.48			
	Dr Basavaraj House Road												
	LHS												
	0.00	10.30	L/S	0	0.00						#REF!		
	10.30	25.30	L/S	1	15.00			0.90		13.50			

Assistant Engineer

Assistant Executive Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Name of Work : - 1.Improvements to roads Drains and other Devlopmental Works in Maruthinagara Ward No 01 Under SWM Head in Chief Nava Nagarottana Grant of Yelahanka Division Package - 05.

BOQ Item No	Description		Side	No's	L	B1	B2	Avg width	Depth	Quantity	Unit/Remarks	Rate	Amount
	Chainage				m	m	m	m	m			In Rs.	In Rs.
	25.30	42.60	L/S	1	17.30			0.90		15.57			
	RHS												
	0.00	3.30	R/S	0	0.00						#REF!		
	3.30	10.30	R/S	1	7.00			0.90		6.30			
	10.30	25.30	R/S	1	15.00			0.90		13.50			
	25.30	42.60	R/S	1	17.30			0.90		15.57			
	Prakash Theater Road												
	RHS												
	0.00	15.00	R/S	0	15.00								
	15.00	17.00	R/S	1	2.00			0.90		1.80			
	17.00	30.00	R/S	1	13.00			0.90		11.70			
	30.00	45.00	R/S	1	15.00			0.90		13.50			
	45.00	60.00	R/S	1	15.00			0.90		13.50			
	60.00	68.90	R/S	1	8.90			0.90		8.01			
	68.90	77.30	R/S	0	8.40						#REF!		
	77.30	90.00	R/S	1	12.70			0.90		11.43			
	90.00	96.00	R/S	1	6.00			0.90		5.40			
	96.00	104.20	R/S	1	8.20			0.90		7.38			
	104.20	111.10	R/S	0	6.90						#REF!		
	111.10	120.00	R/S	1	8.90			0.90		8.01			
	120.00	135.00	R/S	1	15.00			0.90		13.50			
	135.00	150.00	R/S	1	15.00			0.90		13.50			
	150.00	153.00	R/S	1	3.00			0.90		2.70			
	153.00	161.20	R/S	1	8.20			0.90		7.38			
	161.20	166.00	R/S	1	4.80			0.90		4.32			
	166.00	191.00	R/S	1	25.00			0.90		22.50			
	191.00	198.00	R/S	0	7.00						#REF!		
	198.00	199.50	R/S	1	1.50			0.90		1.35			
	199.50	219.00	R/S	1	19.50			0.90		17.55			
	219.00	225.00	R/S	1	6.00			0.90		5.40			
	225.00	237.00	R/S	1	12.00			0.90		10.80			
	KIA Showroom Road												
	RHS												
	0.00	12.50	R/S	1	12.50			0.90		11.25			
	12.50	15.00	R/S	1	2.50			0.90		2.25			
	15.00	45.00	R/S	1	30.00			0.90		27.00			
	45.00	52.00	R/S	1	7.00			0.90		6.30			
	52.00	60.00	R/S	1	8.00			0.90		7.20			
	60.00	72.40	R/S	1	12.40			0.90		11.16			
	72.40	81.40	R/S	1	9.00			0.90		8.10			
	81.40	105.00	R/S	1	23.60			0.90		21.24			
	105.00	114.90	R/S	1	9.90			0.90		8.91			
	114.90	121.50	R/S	0	0.00								
	121.50	134.00	R/S	1	12.50			0.90		11.25			
	134.00	150.00	R/S	1	16.00			0.90		14.40			
	150.00	157.80	R/S	1	7.80			0.90		7.02			
	1st Cross Road 3rd main Road												
	LHS												
	0.00	15.00	L/S	1	15.00			0.90		13.50			
	15.00	30.00	L/S	1	15.00			0.90		13.50			
	30.00	46.30	L/S	1	16.30			0.90		14.67			
	RHS												
	0.00	15.00	R/S	1	15.00			0.90		13.50			
	15.00	30.00	R/S	1	15.00			0.90		13.50			
	30.00	45.00	R/S	1	15.00			0.90		13.50			
	45.00	60.00	R/S	1	15.00			0.90		13.50			
	60.00	65.30	R/S	1	5.30			0.90		4.77			
	5th Cross Road 3rd main Road												
	RHS												
	0.00	15.00	R/S	1	15.00			0.90		13.50			
	15.00	30.00	R/S	1	15.00			0.90		13.50			
	30.00	45.00	R/S	1	15.00			0.90		13.50			
	45.00	60.00	R/S	1	15.00			0.90		13.50			
	60.00	72.00	R/S	1	12.00			0.90		10.80			

RELIANCE DEVELOPERS AND PROJECTS PVT. LTD. BANGALORE

Contractor

Consultant

Assistant Engineer

Asst. Executive Engineer
Yelahanka Sub Divison
(BBMP Yk. Zn)
Yelahanka, Bangalore

Name of Work : - 1.Improvements to roads Drains and other Devlopmental Works in Maruthinagara Ward No 01 Under SWM Head in Chief Nava Nagarottana Grant of Yelahanka Division Package - 05.

BOQ Item No	Description		Side	No's	L	B1	B2	Avg width	Depth	Quantity	Unit/Remarks	Rate	Amount
	Chainage				m	m	m	m	m			In Rs.	In Rs.
	0.00	15.00	L/S	17	10.00	0.60		0.90		9.00			
	15.00	28.00	L/S	10	6.00	0.60		0.90		5.40			
	Venkatappa Layout Main												
	RHS												
	0.00	15.00		1	15.00			0.90		13.50			
	30.00	45.00		1	15.00			0.90		13.50			
	75.00	90.00		1	15.00			0.90		13.50			
	105.00	120.00		1	15.00			0.90		13.50			
	120.00	135.00		1	15.00			0.90		13.50			
	165.00	180.00		1	15.00			0.90		13.50			
	196.20	210.00		1	13.80			0.90		12.42			
	MB Bakery Road												
	LHS												
	45.00	60.00		1	15.00			0.90		13.50			
	225.00	240.00		1	15.00			0.90		13.50			
	Maruthi nagar 3rd main road												
	LHS												
	0.00	24.50		1	24.50			0.90		22.05			
	29.60	30.00		1	0.40			0.90		0.36			
	86.00	90.30		1	4.30			0.90		3.87			
	151.60	177.60		1	26.00			0.90		23.40			
	237.70	242.20		1	2.00			0.90		1.80			
	242.20	252.20		1	10.00			0.90		9.00			
	256.20	272.20		1	16.00			0.90		14.40			
	346.90	362.20		1	15.30			0.90		13.77			
	378.70	392.20		1	13.50			0.90		12.15			
	392.20	404.70		1	12.50			0.90		11.25			
	422.20	435.20		1	13.00			0.90		11.70			
	452.20	465.20		1	13.00			0.90		11.70			
	469.70	482.20		1	12.50			0.90		11.25			
	482.20	499.20		1	17.00			0.90		15.30			
	RHS												
	0.00	23.20		1	23.20			0.90		20.88			
	28.80	30.00		1	1.20			0.90		1.08			
	90.30	116.30		1	26.00			0.90		23.40			
	350.20	362.20		1	12.00			0.90		10.80			
	392.20	404.70		1	12.50			0.90		11.25			
	Missing Slabs												
	2nd Cross Road												
	RHS												
	0.00	15.00	R/S	7	0.60			0.90		3.60			
	15.00	30.00	R/S	10	0.60			0.90		5.40			
	30.00	45.00	R/S	17	0.60			0.90		9.00			
	45.00	60.00	R/S	12	0.60			0.90		6.30			
	60.00	75.00	R/S	13	0.60			0.90		7.20			
	90.00	105.00	R/S	20	0.60			0.90		10.80			
	105.00	120.00	R/S	13	0.60			0.90		7.20			
	139.90	155.00	R/S	7	0.60			0.90		3.60			
	155.00	167.00	R/S	12	0.60			0.90		6.30			
	167.00	182.00	R/S	15	0.60			0.90		8.10			
	182.00	197.00	R/S	13	0.60			0.90		7.20			
	197.00	212.00	R/S	17	0.60			0.90		9.00			
	212.00	224.00	R/S	20	0.60			0.90		10.80			
	LHS												
	0.00	15.00	R/S	8	0.60			0.90		4.50			
	15.00	30.00	R/S	10	0.60			0.90		5.40			
	45.00	60.00	R/S	12	0.60			0.90		6.30			
	60.00	75.00	R/S	13	0.60			0.90		7.20			
	75.00	90.00	R/S	16	0.60			0.90		8.10			
	105.00	120.00	R/S	17	0.60			0.90		9.00			

RL PANKA DEVELOPERS AND PROJECTS PVT LTD Contractor BANGALORE

CONSULTANTS Consultant

Assistant Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Pk. Zn)
Yelahanka, Bangalore

Name of Work : - 1.Improvements to roads Drains and other Devlopmental Works in Maruthinagara Ward No 01 Under SWM Head in Chief Nava Nagarottana Grant of Yelahanka Division Package - 05.

BOQ Item No	Description		Side	No's	L	B1	B2	Avg width	Depth	Quantity	Unit/Remarks	Rate	Amount
	Chainage				m	m	m	m	m			In Rs.	In Rs.
	120.00	138.70	R/S	17	0.60			0.90		9.00			
	138.70	155.00	R/S	13	0.60			0.90		7.20			
	155.00	167.00	R/S	12	0.60			0.90		6.30			
	172.00	187.00	R/S	13	0.60			0.90		7.20			
	187.00	202.00	R/S	10	0.60			0.90		5.40			
	202.00	217.00	R/S	17	0.60			0.90		9.00			
	217.00	229.00	R/S	13	0.60			0.90		7.20			
	24th Cross Road to 26th cross												
	0.00	15.00	L/S	18	0.60			0.90		9.90			
	15.00	30.00	L/S	17	0.60			0.90		9.00			
	30.00	45.00	L/S	17	0.60			0.90		9.00			
	45.00	60.00	L/S	25	0.60			0.90		13.50			
	60.00	75.00	L/S	17	0.60			0.90		9.00			
	75.00	90.00	L/S	25	0.60			0.90		13.50			
	90.00	91.40	L/S	2	0.60			0.90		1.26			
	101.00	116.00	L/S	25	0.60			0.90		13.50			
	116.00	131.00	L/S	18	0.60			0.90		9.90			
	131.00	139.00	L/S	5	0.60			0.90		2.70			
	139.00	154.00	L/S	25	0.60			0.90		13.50			
	Maruthinagar 1st Main Road												
	LHS												
	15.00	30.00	L/S	8	0.60			0.90		4.50			
	30.00	45.00	L/S	13	0.60			0.90		7.20			
	45.00	60.00	L/S	8	0.60			0.90		4.50			
	60.00	75.00	L/S	25	0.60			0.90		13.50			
	200.00	209.40	L/S	8	0.60			0.90		4.50			
	214.30	230.00	L/S	7	0.60			0.90		3.60			
	230.00	243.10	L/S	5	0.60			0.90		2.70			
	342.40	349.30	L/S	3	0.60			0.90		1.80			
	349.30	365.10	L/S	16	0.60			0.90		7.20			
	391.70	405.00	L/S	8	0.60			0.90		4.50			
	405.00	420.00	L/S	8	0.60			0.90		4.50			
	420.00	428.70	L/S	10	0.60			0.90		5.40			
	435.90	450.00	L/S	5	0.60			0.90		2.70			
	450.00	465.00	L/S	10	0.60			0.90		5.40			
	465.00	473.90	L/S	7	0.60			0.90		3.60			
	473.90	478.90	L/S	8	0.60			0.90		4.50			
	478.90	495.00	L/S	15	0.60			0.90		7.20			
	495.00	506.50	L/S	8	0.60			0.90		4.50			
	510.00	516.00	L/S	10	0.60			0.90		5.40			
	519.90	535.00	L/S	7	0.60			0.90		3.60			
	535.00	544.60	L/S	10	0.60			0.90		5.40			
	575.00	581.00	L/S	10	0.60			0.90		5.40			
	668.90	673.30	L/S	7	0.60			0.90		3.96			
	685.90	690.40	L/S	8	0.60			0.90		4.05			
	704.10	714.00	L/S	17	0.60			0.90		8.91			
	714.00	719.50	L/S	9	0.60			0.90		4.95			
	734.00	740.00	L/S	10	0.60			0.90		5.40			
	779.00	787.00	L/S	13	0.60			0.90		7.20			
	788.60	795.30	L/S	11	0.60			0.90		6.03			
	841.20	846.20	L/S	8	0.60			0.90		4.50			
	RHS												
	0.00	15.00	R/S	8	0.60			0.90		4.50			
	45.00	60.00	R/S	8	0.60			0.90		4.50			
	60.00	75.00	R/S	10	0.60			0.90		9.00			
	105.50	120.00	R/S	8	0.60			0.90		2.70			
	120.00	135.00	R/S	8	0.60			0.90		4.50			
	154.10	166.30	R/S	5	0.60			0.90		2.70			

C&FC

Contractor

Consultant

Assistant Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Name of Work : - 1.Improvements to roads Drains and other Devlopmental Works in Maruthinagara Ward No 01 Under SWM Head in Chief Nava Nagarottana Grant of Yelahanka Division Package - 05.

BOQ Item No	Description		Side	No's	L	B1	B2	Avg width	Depth	Quantity	Unit/Remarks	Rate	Amount
	Chainage				m	m	m	m	m			In Rs.	In Rs.
	15.00	30.00	L/S	13	0.60			0.90		7.20			
	30.00	45.00	L/S	12	0.60			0.90		6.36			
	45.00	60.00	L/S	10	0.60			0.90		5.40			
	60.00	75.00	L/S	15	0.60			0.90		7.20			
	75.00	90.00	L/S	16	0.60			0.90		8.10			
	105.00	120.00	L/S	8	0.60			0.90		4.50			
	135.00	150.00	L/S	22	0.60			0.90		11.70			
	150.00	165.00	L/S	25	0.60			0.90		13.50			
	165.00	179.60	L/S	24	0.60			0.90		13.14			
	Maruthi nagar 1st main 29th cross road												
	LHS												
	15.00	30.00	L/S	8	0.60			0.90		4.50			
	RHS												
	0.00	15.00	R/S	17	0.60			0.75		7.50			
	30.00	48.00	R/S	5	0.60			0.75		2.25			
	Maruthi nagar 1st main 30th cross road												
	LHS												
	15.00	30.00	L/S	8	0.60			0.75		3.75			
	30.00	41.00	L/S	12	0.60			0.75		5.25			
	Maruthi nagar 1st main M Vasu house road												
	LHS												
	0.00	13.70	L/S	7	0.60			0.75		3.08			
	19.50	30.00	L/S	8	0.60			0.75		3.75			
	46.00	52.00	L/S	7	0.60			0.75		3.00			
	73.80	84.60	L/S	7	0.60			0.75		3.00			
	RHS												
	13.70	19.50	R/S	8	0.60			0.75		3.75			
	46.00	52.00	R/S	10	0.60			0.75		4.50			
	52.00	73.80	R/S	3	0.60			0.75		1.50			
									Total Qty Executed	5,374.53	Sqm		
									Deduct paid Qnty in 1st Bill	-1,226.01	Sqm		
									Present Qty to Be Paid	4,148.52	Sqm	2453.85	1,01,79,845.80
	Providing and fixing RCC Precast cover slab of 250mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement including form work, lift charges, curing and concrete finished surfaces on both sides etc complete and as per drawing and the directions of Engineer in-charge (Data Rate)												
									Quantity Claimed in 1st Bill	0.00	Sq-m		
	Measurements Recorded on Date - 13/10/2020 14/11/2020												
	New Culverts												
	Maruthinagar 1st Main												
	RHS												
	243.10	247.90	R/S	1	4.80			1.20		5.76			
	276.50	282.00	R/S	1	5.50			1.20		6.60			
	516.00	519.90	R/S	1	3.90			1.20		4.68			
	575.00	581.00	R/S	1	6.00			1.20		7.20			
	606.60	611.90	R/S	1	5.30			1.20		6.36			
	637.30	642.50	R/S	1	5.20			1.20		6.24			
	668.90	673.30	R/S	1	4.40			1.20		5.28			
	700.00	704.10	R/S	1	4.10			1.20		4.92			
	841.20	846.20	R/S	1	5.00			1.20		6.00			
	Prakash Theater Road												
	RHS												
	68.90	77.30	R/S	1	8.40			1.20		10.08			
	104.20	111.10	R/S	1	6.90			1.20		8.28			
	191.00	198.00	R/S	1	7.00			1.20		8.40			
	LHS												
	154.50	161.20	R/S	1	7.70			1.30		10.01			

C&E

Consultant

Consultant

Assistant Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Name of Work : - 1.Improvements to roads Drains and other Devlopmental Works in Maruthinagara Ward No 01 Under SWM Head in Chief Nava Nagarottana Grant of Yelahanka Division Package - 05.

BOQ Item No	Description		Side	No's	L	B1	B2	Avg width	Depth	Quantity	Unit/Remarks	Rate	Amount
	Chainage				m	m	m	m	m			In Rs.	In Rs.
	719.50	727.20	R/S	1	7.70					7.70			
	787.00	788.60	R/S	1	1.60					1.60			
	813.40	815.00	R/S	1	1.60					1.60			
	815.00	825.60	R/S	1	2.60					2.60			
	825.60	831.30	R/S	1	2.70					2.70			
	841.20	846.20	R/S	1	5.00					5.00	New Culvert		
	M.B Bakery Road Maruthinagar												
	LHS												
	0.00	15.00	L/S	1	15.00					15.00			
	15.00	30.00	L/S	1	15.00					15.00			
	30.00	45.00	L/S	1	15.00					15.00			
	45.00	60.00	L/S	1	15.00					15.00			
	60.00	75.00	L/S	1	15.00					15.00			
	75.00	90.00	L/S	1	15.00					15.00			
	90.00	105.00	L/S	1	15.00					15.00			
	105.00	120.00	L/S	1	15.00					15.00			
	120.00	129.00	L/S	1	9.00					9.00			
	129.00	136.00	L/S	1	7.00					7.00			
	136.00	150.00	L/S	1	14.00					14.00			
	150.00	152.60	L/S	1	2.60					2.60			
	159.40	164.00	L/S	1	4.60					4.60			
	187.30	195.00	L/S	1	7.70					7.70			
	195.00	210.00	L/S	1	15.00					15.00			
	210.00	225.00	L/S	1	15.00					15.00			
	225.00	228.50	L/S	1	3.50					3.50			
	232.00	240.00	L/S	1	8.00					8.00			
	RHS												
	0.00	15.00	R/S	1	15.00					15.00			
	15.00	30.00	R/S	1	15.00					15.00			
	30.00	45.00	R/S	1	15.00					15.00			
	45.00	60.00	R/S	1	15.00					15.00			
	60.00	75.00	R/S	1	15.00					15.00			
	75.00	90.00	R/S	1	15.00					15.00			
	90.00	105.00	R/S	1	15.00					15.00			
	105.00	120.00	R/S	1	15.00					15.00			
	120.00	129.00	R/S	1	9.00					9.00			
	136.00	150.00	R/S	1	14.00					14.00			
	150.00	152.60	R/S	1	2.60					2.60			
	152.60	159.40	R/S	1	6.80					6.80			
	159.40	164.00	R/S	1	4.60					4.60			
	164.00	173.00	R/S	1	9.00					9.00			
	Maruthingara 2nd Main Road												
	LHS												
	15.00	23.00	L/S	1	8.00					8.00			
	43.30	54.10	L/S	1	5.00					5.00			
	58.90	73.90	L/S	1	5.00					5.00			
	145.70	150.70	L/S	1	5.00					5.00			
	150.70	165.70	L/S	1	5.00					5.00			
	180.40	195.40	L/S	1	5.00					5.00			
	195.40	207.40	L/S	1	4.00					4.00			
	226.60	237.80	L/S	1	4.00					4.00			
	244.20	249.20	L/S	1	5.00					5.00			
	264.20	279.20	L/S	1	15.00					15.00			
	279.20	294.20	L/S	1	15.00					15.00			
	309.30	324.30	L/S	1	15.00					15.00			
	324.30	335.70	L/S	1	11.40					11.40			
	340.20	355.20	L/S	1	15.00					15.00			
	366.20	372.80	L/S	1	6.60					6.60			
	387.80	398.20	L/S	1	5.00					5.00			
	398.20	403.20	L/S	1	5.00					5.00			
	418.20	428.70	L/S	1	5.00					5.00			
	428.70	433.70	L/S	1	5.00					5.00			

Contractor

Consultant

Assistant Engineer

Assistant Executive Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Name of Work : - 1.Improvements to roads Drains and other Developmental Works in Maruthinagara Ward No 01 Under SWM Head in Chief Nava Nagarottana Grant of Yelahanka Division Package - 05.

BOQ Item No	Description		Side	No's	L	B1	B2	Avg width	Depth	Quantity	Unit/Remarks	Rate	Amount
	Chainage				m	m	m	m	m			In Rs.	In Rs.
	0.00	15.00	L/S	1	15.00				/0.45	33.00			
	15.00	30.00	L/S	1	15.00				/0.45	33.00			
	30.00	58.20	L/S	1	28.20				/0.45	63.00			
	58.20	67.90	L/S	1	9.70				/0.45	22.00			
	67.90	90.70	L/S	1	22.80				/0.45	51.00			
	90.70	93.20	L/S	1	2.50				/0.45	6.00			
	RHS												
	0.00	15.00	R/S	1	15.00				/0.45	33.00			
	15.00	30.00	R/S	1	15.00				/0.45	33.00			
	30.00	58.20	R/S	1	28.20				/0.45	63.00			
	58.20	69.00	R/S	1	10.80				/0.45	24.00			
	Maruthinagar 1st Main												
	25th Cross Road												
	LHS												
	272.10	287.10	L/S	1	15.00				/0.45	33.00			
	287.10	291.80	L/S	1	4.70				/0.45	10.00			
	RHS												
	0.00	2.00	R/S	1	2.00				/0.45	4.00			
	14.70	21.20	R/S	1	6.50				/0.45	14.00			
	23.60	28.60	R/S	1	5.00				/0.45	11.00			
	28.60	42.70	R/S	1	14.10				/0.45	31.00			
	42.70	50.90	R/S	1	8.20				/0.45	18.00			
	50.90	56.70	R/S	1	5.80				/0.45	13.00			
	59.90	64.00	R/S	1	4.10				/0.45	9.00			
	68.50	93.30	R/S	1	24.80				/0.45	55.00			
	97.10	114.70	R/S	1	17.60				/0.45	39.00			
	133.40	169.10	R/S	1	35.70				/0.45	79.00			
	169.10	172.30	R/S	1	3.20				/0.45	7.00			
	172.30	183.70	R/S	1	11.40				/0.45	25.00			
	183.70	186.20	R/S	1	2.50				/0.45	6.00			
	186.20	192.80	R/S	1	6.60				/0.45	15.00			
	192.80	195.50	R/S	1	2.70				/0.45	6.00			
	195.50	291.80	R/S	1	96.30				/0.45	214.00			
	Vinivink Shastri 1st Main Road												
	RHS												
	0.00	15.00	R/S	0	15.00				/0.45	0.00	No Work		
	15.00	28.30	R/S	0	13.30				/0.45	0.00	No Work		
	28.30	30.00	R/S	1	1.70				/0.45	4.00			
	30.00	45.00	R/S	1	15.00				/0.45	33.00			
	45.00	60.00	R/S	1	15.00				/0.45	33.00			
	60.00	75.00	R/S	1	15.00				/0.45	33.00			
	75.00	82.30	R/S	1	7.30				/0.45	16.00			
	82.30	90.00	R/S	1	7.70				/0.45	17.00			
	90.00	105.00	R/S	1	15.00				/0.45	33.00			
	105.00	114.00	R/S	1	9.00				/0.45	20.00			
	119.00	128.80	R/S	1	9.80				/0.45	22.00			
	128.80	131.30	R/S	0	2.50				/0.45	0.00	No Work		
	131.30	145.10	R/S	0	13.80				/0.45	0.00	No Work		
	145.10	159.10	R/S	1	14.00				/0.45	31.00			
	159.10	159.90	R/S	1	0.80				/0.45	2.00			
	Vinivink Shastri 2nd Cross Road												
	LHS												
	0.00	15.00	L/S	1	15.00				/0.45	33.00			
	15.00	30.00	L/S	1	15.00				/0.45	33.00			
	30.00	45.00	L/S	1	15.00				/0.45	33.00			
	45.00	60.00	L/S	1	15.00				/0.45	33.00			
	60.00	75.00	L/S	1	15.00				/0.45	33.00			
	75.00	79.40	L/S	1	4.40				/0.45	10.00			
	RHS												
	0.00	15.00	R/S	1	15.00				/0.45	33.00			
	15.00	30.00	R/S	1	15.00				/0.45	33.00			
	30.00	45.00	R/S	1	15.00				/0.45	33.00			

BELAHANKA DEVELOPERS AND PROJECTS PVT LTD * BANGALORE *

Contractor

Consultant

Assistant Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Assistant Executive Engineer

Name of Work : - 1.Improvements to roads Drains and other Devlopmental Works in Maruthinagara Ward No 01 Under SWM Head in Chief Nava Nagarottana Grant of Yelahanka Division Package - 05.

BOQ Item No	Description		Side	No's	L	B1	B2	Avg width	Depth	Quantity	Unit/Remarks	Rate	Amount
	Chainage				m	m	m	m	m			In Rs.	In Rs.
	15.00	30.00	L/S	1	15.00				/0.45	33.00			
	30.00	40.90	L/S	1	10.90				/0.45	24.00			
	RHS												
	0.00	2.70	R/S	0	2.70				/0.45	0.00	No drain		
	2.70	15.00	R/S	1	12.30				/0.45	27.00			
	15.00	30.00	R/S	1	15.00				/0.45	33.00			
	30.00	39.00	R/S	1	9.00				/0.45	20.00			
	39.00	44.20	R/S	1	5.20				/0.45	12.00			
	Ab ShivakumaR 2nd cross Road												
	LHS			1									
	0.00	15.00	L/S	1	15.00				/0.45	33.00			
	15.00	28.50	L/S	1	13.50				/0.45	30.00			
	RHS			1									
	0.00	15.00	R/S	1	15.00				/0.45	33.00			
	15.00	28.50	R/S	1	13.50				/0.45	30.00			
	28.50	31.70	R/S	1	3.20				/0.45	7.00			
	Ab ShivakumaR 3rd cross Road												
	LHS												
	0.00	15.00	L/S	1	15.00				/0.45	33.00			
	15.00	26.90	L/S	1	11.90				/0.45	26.00			
	RHS												
	0.00	15.00	R/S	1	15.00				/0.45	33.00			
	15.00	30.00	R/S	1	15.00				/0.45	33.00			
	30.00	39.20	R/S	1	9.20				/0.45	20.00			
	24th Cross Road												
	RHS												
	0.00	15.00	R/S	1	15.00				/0.45	33.00			
	15.00	30.00	R/S	1	15.00				/0.45	33.00			
	30.00	45.00	R/S	1	15.00				/0.45	33.00			
	45.00	60.00	R/S	1	15.00				/0.45	33.00			
	60.00	75.00	R/S	1	15.00				/0.45	33.00			
	75.00	90.00	R/S	1	15.00				/0.45	33.00			
	90.00	105.00	R/S	1	15.00				/0.45	33.00			
	105.00	120.00	R/S	1	15.00				/0.45	33.00			
	120.00	138.70	R/S	1	18.70				/0.45	42.00			
	139.90	155.00	R/S	1	15.10				/0.45	34.00			
	155.00	167.00	R/S	1	12.00				/0.45	27.00			
	167.00	182.00	R/S	1	15.00				/0.45	33.00			
	182.00	197.00	R/S	1	15.00				/0.45	33.00			
	197.00	212.00	R/S	1	15.00				/0.45	33.00			
	212.00	224.00	R/S	1	12.00				/0.45	27.00			
	LHS												
	0.00	15.00	L/S	1	15.00				/0.45	33.00			
	15.00	30.00	L/S	1	15.00				/0.45	33.00			
	30.00	45.00	L/S	1	15.00				/0.45	33.00			
	45.00	60.00	L/S	1	15.00				/0.45	33.00			
	60.00	75.00	L/S	1	15.00				/0.45	33.00			
	75.00	90.00	L/S	1	15.00				/0.45	33.00			
	90.00	105.00	L/S	1	15.00				/0.45	33.00			
	105.00	120.00	L/S	1	15.00				/0.45	33.00			
	120.00	138.70	L/S	1	18.70				/0.45	42.00			
	138.70	155.00	L/S	1	16.30				/0.45	36.00			
	155.00	167.00	L/S	1	12.00				/0.45	27.00			
	167.00	172.00	L/S	1	5.00				/0.45	11.00			
	172.00	187.00	L/S	1	15.00				/0.45	33.00			
	187.00	202.00	L/S	1	15.00				/0.45	33.00			
	202.00	217.00	L/S	1	15.00				/0.45	33.00			
	217.00	229.00	L/S	1	12.00				/0.45	27.00			
	229.00	244.00	L/S	1	15.00				/0.45	33.00			
	244.00	257.00	L/S	1	13.00				/0.45	29.00			

Contractor

Consultant

Assistant Engineer

Asst. Executive Engineer
Yelahanka Sub Division
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Name of Work :- 1.Improvements to roads Drains and other Devlopmental Works in Maruthinagara Ward No 01 Under SWM Head in Chief Nava Nagarottana Grant of Yelahanka Division Package - 05.

BOQ Item No	Description		Side	No's	L	B1	B2	Avg width	Depth	Quantity	Unit/Remarks	Rate	Amount
	Chainage				m	m	m	m	m			In Rs.	In Rs.
	RHS												
	0.00	15.00	R/S	1	15.00				/0.45	33.00			
	15.00	30.00	R/S	1	15.00				/0.45	33.00			
	30.00	48.00	R/S	1	18.00				/0.45	40.00			
	Maruthi nagar 1st main 30th cross road												
	LHS												
	0.00	15.00	L/S	1	15.00				/0.45	33.00			
	15.00	30.00	L/S	1	15.00				/0.45	33.00			
	30.00	41.00	L/S	1	11.00				/0.45	24.00			
	RHS												
	0.00	15.00	R/S	1	15.00				/0.45	33.00			
	15.00	30.00	R/S	1	15.00				/0.45	33.00			
	30.00	41.00	R/S	1	11.00				/0.45	24.00			
	Maruthi nagar 1st main M Vasu house road												
	LHS												
	0.00	13.70	L/S	1	13.70				/0.45	30.00			
	13.70	19.50	L/S	1	5.80				/0.45	13.00			
	19.50	30.00	L/S	1	10.50				/0.45	23.00			
	30.00	46.00	L/S	1	16.00				/0.45	36.00			
	46.00	52.00	L/S	1	6.00				/0.45	13.00			
	52.00	73.80	L/S	1	21.80				/0.45	48.00			
	73.80	84.60	L/S	1	10.80				/0.45	24.00			
	RHS												
	0.00	13.70	R/S	1	13.70				/0.45	30.00			
	13.70	19.50	R/S	1	5.80				/0.45	13.00			
	19.50	30.00	R/S	1	10.50				/0.45	23.00			
	30.00	46.00	R/S	1	16.00				/0.45	36.00			
	46.00	52.00	R/S	1	6.00				/0.45	13.00			
	52.00	73.80	R/S	1	21.80				/0.45	48.00			
	Maruthinagar 1st Main												
	LHS												
	0.00	15.00	L/S	1	15.00				/0.45	33.00			
	15.00	30.00	L/S	1	15.00				/0.45	33.00			
	30.00	45.00	L/S	1	7.00				/0.45	16.00			
	45.00	60.00	L/S	1	15.00				/0.45	33.00			
	60.00	75.00	L/S	1	7.00				/0.45	16.00			
	75.00	80.60	L/S	1	2.60				/0.45	6.00			
	80.60	90.50	L/S	1	9.90				/0.45	22.00			
	90.50	101.00	L/S	1	5.50				/0.45	12.00			
	101.00	105.50	L/S	1	4.50				/0.45	10.00			
	120.00	135.00	L/S	1	10.00				/0.45	22.00			
	150.00	154.10	L/S	1	4.10				/0.45	9.00			
	154.10	166.30	L/S	1	7.20				/0.45	16.00			
	166.30	177.60	L/S	1	6.30				/0.45	14.00			
	177.60	183.10	L/S	1	5.50				/0.45	12.00			
	183.10	200.00	L/S	1	6.90				/0.45	15.00			
	200.00	209.40	L/S	1	5.40				/0.45	12.00			
	209.40	214.30	L/S	1	4.90				/0.45	11.00			
	214.30	230.00	L/S	1	10.70				/0.45	24.00			
	230.00	243.10	L/S	1	7.10				/0.45	16.00			
	243.10	247.90	L/S	1	4.80				/0.45	11.00			
	247.90	262.10	L/S	1	7.20				/0.45	16.00			
	262.10	276.50	L/S	1	4.40				/0.45	10.00			
	276.50	282.00	L/S	1	5.50				/0.45	12.00			
	290.00	305.00	L/S	1	15.00				/0.45	33.00			
	305.00	311.10	L/S	1	6.10				/0.45	14.00			
	311.10	318.60	L/S	1	7.50				/0.45	17.00			
	335.00	342.40	L/S	1	7.40				/0.45	16.00			
	342.40	350.00	L/S	1	2.60				/0.45	6.00			
	350.00	364.00	L/S	1	6.00				/0.45	13.00			
	364.00	380.00	L/S	1	16.00				/0.45	36.00			

Contractor

Consultant

Assistant Engineer

Asst. Executive Engineer
Yelahanka Sub Division

Name of Work : - 1.Improvements to roads Drains and other Devlopmental Works in Maruthinagara Ward No 01 Under SWM Head in Chief Nava Nagarottana Grant of Yelahanka Division Package - 05.													
BOQ Item No	Description		Side	No's	L	B1	B2	Avg width	Depth	Quantity	Unit/Remarks	Rate	Amount
	Chainage				m	m	m	m	m			In Rs.	In Rs.
	262.10	276.50	R/S	1	14.40				0.45	32.00			
	276.50	282.00	R/S	1	5.50				0.45	12.00			
	282.00	285.00	R/S	1	3.00				0.45	7.00			
	290.00	305.00	R/S	1	9.00				0.45	20.00			
	305.00	311.10	R/S	1	3.10				0.45	7.00			
	311.10	318.60	R/S	1	7.50				0.45	17.00			
	318.60	335.00	R/S	1	16.40				0.45	36.00			
	335.00	342.40	R/S	1	7.40				0.45	16.00			
	342.40	349.30	R/S	1	6.90				0.45	15.00			
	349.30	365.10	R/S	1	15.80				0.45	35.00			
	365.10	380.00	R/S	1	14.90				0.45	33.00			
	380.00	385.30	R/S	1	5.30				0.45	12.00			
	385.30	391.70	R/S	1	6.40				0.45	14.00			
	391.70	405.00	R/S	1	13.30				0.45	30.00			
	405.00	420.00	R/S	1	15.00				0.45	33.00			
	420.00	428.70	R/S	1	8.70				0.45	19.00			
	428.70	434.00	R/S	1	5.30				0.45	12.00			
	434.00	435.50	R/S	1	1.50				0.45	3.00			
	435.50	450.00	R/S	1	9.50				0.45	21.00			
	450.00	465.00	R/S	1	15.00				0.45	33.00			
	465.00	473.90	R/S	1	8.90				0.45	20.00			
	473.90	478.90	R/S	1	5.00				0.45	11.00			
	478.90	495.00	R/S	1	12.10				0.45	27.00			
	495.00	506.50	R/S	1	6.50				0.45	14.00			
	506.50	510.00	R/S	1	3.50				0.45	8.00			
	510.00	516.00	R/S	1	6.00				0.45	13.00			
	516.00	520.00	R/S	1	0.00				0.45	0.00	New Culvert		
	520.00	535.00	R/S	1	11.00				0.45	24.00			
	535.00	545.00	R/S	1	2.00				0.45	4.00			
	545.00	547.80	R/S	1	2.80				0.45	6.00			
	550.50	560.00	R/S	1	2.50				0.45	6.00			
	560.00	576.00	R/S	1	11.00				0.45	24.00			
	576.00	581.00	R/S	1	5.00				0.45	11.00	New Culvert		
	590.00	606.60	R/S	1	16.60				0.45	37.00			
	606.60	611.90	R/S	1	5.30				0.45	12.00	New Culvert		
	611.90	625.00	R/S	1	13.10				0.45	29.00			
	625.00	637.30	R/S	1	12.30				0.45	27.00			
	637.30	642.50	R/S	1	5.20				0.45	12.00	New Culvert		
	642.50	655.00	R/S	1	12.50				0.45	28.00			
	655.00	668.90	R/S	1	13.90				0.45	31.00			
	668.90	673.30	R/S	1	4.40				0.45	10.00	New Culvert		
	673.30	685.00	R/S	1	11.70				0.45	26.00			
	685.00	685.90	R/S	1	0.90				0.45	2.00			
	690.40	700.00	R/S	1	9.60				0.45	21.00			
	700.00	704.10	R/S	1	4.10				0.45	9.00	New Culvert		
	704.10	714.00	R/S	1	1.90				0.45	4.00			
	714.00	719.50	R/S	1	5.50				0.45	12.00			
	727.20	729.40	R/S	1	2.20				0.45	5.00			
	729.40	734.00	R/S	1	4.60				0.45	10.00			
	734.00	740.00	R/S	1	6.00				0.45	13.00			
	740.00	753.00	R/S	1	13.00				0.45	29.00			
	753.00	762.20	R/S	1	9.20				0.45	20.00			
	762.20	779.00	R/S	1	16.80				0.45	37.00			
	779.00	787.00	R/S	1	8.00				0.45	18.00			
	788.60	795.30	R/S	1	6.70				0.45	15.00			
	795.30	800.00	R/S	1	4.70				0.45	10.00			
	800.00	807.90	R/S	1	7.90				0.45	18.00			
	807.90	813.40	R/S	1	5.50				0.45	12.00			
	815.00	825.60	R/S	1	8.00				0.45	18.00			
	825.60	831.30	R/S	1	3.00				0.45	7.00			
	831.30	841.20	R/S	1	9.90				0.45	22.00			
	841.20	846.20	R/S	1	0.00				0.45	0.00	New Culvert		
	846.20	864.00	R/S	1	17.80				0.45	40.00			
	864.00	871.00	R/S	1	7.00				0.45	16.00			

Consultant

Assistant Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Vik. Zn)
Yelahanka, Bangalore

Name of Work : - 1.Improvements to roads Drains and other Devlopmental Works in Maruthinagara Ward No 01 Under SWM Head in Chief Nava Nagarottana Grant of Yelahanka Division Package - 05.													
BOQ Item No	Description		Side	No's	L	B1	B2	Avg width	Depth	Quantity	Unit/Remarks	Rate	Amount
	Chainage				m	m	m	m	m			In Rs.	In Rs.
	262.10	276.50	R/S	1	14.40				0.45	32.00			
	276.50	282.00	R/S	1	5.50				0.45	12.00			
	282.00	285.00	R/S	1	3.00				0.45	7.00			
	290.00	305.00	R/S	1	9.00				0.45	20.00			
	305.00	311.10	R/S	1	3.10				0.45	7.00			
	311.10	318.60	R/S	1	7.50				0.45	17.00			
	318.60	335.00	R/S	1	16.40				0.45	36.00			
	335.00	342.40	R/S	1	7.40				0.45	16.00			
	342.40	349.30	R/S	1	6.90				0.45	15.00			
	349.30	365.10	R/S	1	15.80				0.45	35.00			
	365.10	380.00	R/S	1	14.90				0.45	33.00			
	380.00	385.30	R/S	1	5.30				0.45	12.00			
	385.30	391.70	R/S	1	6.40				0.45	14.00			
	391.70	405.00	R/S	1	13.30				0.45	30.00			
	405.00	420.00	R/S	1	15.00				0.45	33.00			
	420.00	428.70	R/S	1	8.70				0.45	19.00			
	428.70	434.00	R/S	1	5.30				0.45	12.00			
	434.00	435.50	R/S	1	1.50				0.45	3.00			
	435.50	450.00	R/S	1	9.50				0.45	21.00			
	450.00	465.00	R/S	1	15.00				0.45	33.00			
	465.00	473.90	R/S	1	8.90				0.45	20.00			
	473.90	478.90	R/S	1	5.00				0.45	11.00			
	478.90	495.00	R/S	1	12.10				0.45	27.00			
	495.00	506.50	R/S	1	6.50				0.45	14.00			
	506.50	510.00	R/S	1	3.50				0.45	8.00			
	510.00	516.00	R/S	1	6.00				0.45	13.00			
	516.00	520.00	R/S	1	0.00				0.45	0.00	New Culvert		
	520.00	535.00	R/S	1	11.00				0.45	24.00			
	535.00	545.00	R/S	1	2.00				0.45	4.00			
	545.00	547.80	R/S	1	2.80				0.45	6.00			
	550.50	560.00	R/S	1	2.50				0.45	6.00			
	560.00	576.00	R/S	1	11.00				0.45	24.00			
	576.00	581.00	R/S	1	5.00				0.45	11.00	New Culvert		
	590.00	606.60	R/S	1	16.60				0.45	37.00			
	606.60	611.90	R/S	1	5.30				0.45	12.00	New Culvert		
	611.90	625.00	R/S	1	13.10				0.45	29.00			
	625.00	637.30	R/S	1	12.30				0.45	27.00			
	637.30	642.50	R/S	1	5.20				0.45	12.00	New Culvert		
	642.50	655.00	R/S	1	12.50				0.45	28.00			
	655.00	668.90	R/S	1	13.90				0.45	31.00			
	668.90	673.30	R/S	1	4.40				0.45	10.00	New Culvert		
	673.30	685.00	R/S	1	11.70				0.45	26.00			
	685.00	685.90	R/S	1	0.90				0.45	2.00			
	690.40	700.00	R/S	1	9.60				0.45	21.00			
	700.00	704.10	R/S	1	4.10				0.45	9.00	New Culvert		
	704.10	714.00	R/S	1	1.90				0.45	4.00			
	714.00	719.50	R/S	1	5.50				0.45	12.00			
	727.20	729.40	R/S	1	2.20				0.45	5.00			
	729.40	734.00	R/S	1	4.60				0.45	10.00			
	734.00	740.00	R/S	1	6.00				0.45	13.00			
	740.00	753.00	R/S	1	13.00				0.45	29.00			
	753.00	762.20	R/S	1	9.20				0.45	20.00			
	762.20	779.00	R/S	1	16.80				0.45	37.00			
	779.00	787.00	R/S	1	8.00				0.45	18.00			
	788.60	795.30	R/S	1	6.70				0.45	15.00			
	795.30	800.00	R/S	1	4.70				0.45	10.00			
	800.00	807.90	R/S	1	7.90				0.45	18.00			
	807.90	813.40	R/S	1	5.50				0.45	12.00			
	815.00	825.60	R/S	1	8.00				0.45	18.00			
	825.60	831.30	R/S	1	3.00				0.45	7.00			
	831.30	841.20	R/S	1	9.90				0.45	22.00			
	841.20	846.20	R/S	1	0.00				0.45	0.00	New Culvert		
	846.20	864.00	R/S	1	17.80				0.45	40.00			
	864.00	871.00	R/S	1	7.00				0.45	16.00			

Consultant

Assistant Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Name of Work : - 1.Improvements to roads Drains and other Devlopmental Works in Maruthinagara Ward No 01 Under SWM Head in Chief Nava Nagarottana Grant of Yelahanka Division Package - 05.

BOQ Item No	Description		Side	No's	L	B1	B2	Avg width	Depth	Quantity	Unit/Remarks	Rate	Amount
	Chainage				m	m	m	m	m			In Rs.	In Rs.
	324.30	335.70	R/S	1	7.40				/0.45	16.00			
	335.70	340.20	R/S	1	4.50				/0.45	10.00			
	340.20	355.20	R/S	1	15.00				/0.45	33.00			
	355.20	366.20	R/S	1	11.00				/0.45	24.00			
	366.20	372.80	R/S	1	6.60				/0.45	15.00			
	372.80	387.80	R/S	1	15.00				/0.45	33.00			
	387.80	398.20	R/S	1	6.40				/0.45	14.00			
	398.20	403.20	R/S	1	5.00				/0.45	11.00			
	418.20	428.70	R/S	1	10.50				/0.45	23.00			
	428.70	433.70	R/S	1	5.00				/0.45	11.00			
	433.70	448.70	R/S	1	15.00				/0.45	33.00			
	448.70	460.20	R/S	1	6.50				/0.45	14.00			
	460.20	465.50	R/S	1	5.30				/0.45	12.00			
	465.50	480.20	R/S	1	8.70				/0.45	19.00			
	480.20	490.20	R/S	1	10.00				/0.45	22.00			
	490.20	495.40	R/S	1	3.20				/0.45	7.00			
	495.40	510.40	R/S	1	15.00				/0.45	33.00			
	510.40	519.70	R/S	1	9.30				/0.45	21.00			
					0.00								
	Maruthi nagar 3rd main road												
	LHS												
	0.00	24.50	L/S	1	24.50				/0.45	54.00			
	55.00	60.00	L/S	1	5.00				/0.45	11.00			
	60.00	86.00	L/S	1	26.00				/0.45	58.00			
	90.30	116.30	L/S	1	26.00				/0.45	58.00			
	116.30	120.60	L/S	1	4.30				/0.45	10.00			
	147.10	151.60	L/S	1	4.50				/0.45	10.00			
	151.60	177.60	L/S	1	26.00				/0.45	58.00			
	181.90	207.40	L/S	1	25.50				/0.45	57.00			
	207.40	212.20	L/S	1	4.80				/0.45	11.00			
	237.70	242.20	L/S	1	4.50				/0.45	10.00			
	242.20	252.20	L/S	1	10.00				/0.45	22.00			
	256.20	272.20	L/S	1	16.00				/0.45	36.00			
	272.20	283.20	L/S	1	11.00				/0.45	24.00			
	287.20	302.20	L/S	1	14.00				/0.45	31.00			
	302.20	313.40	L/S	1	11.20				/0.45	25.00			
	318.20	332.20	L/S	1	14.00				/0.45	31.00			
	332.20	342.20	L/S	1	10.00				/0.45	22.00			
	346.90	362.20	L/S	1	15.30				/0.45	34.00			
	362.20	374.40	L/S	1	12.20				/0.45	27.00			
	378.70	392.20	L/S	1	13.50				/0.45	30.00			
	392.20	404.70	L/S	1	9.00				/0.45	20.00			
	440.20	452.20	L/S	1	12.00				/0.45	27.00			
	452.20	465.20	L/S	1	13.00				/0.45	29.00			
	465.20	469.70	L/S	1	4.50				/0.45	10.00			
	469.70	482.20	L/S	1	12.50				/0.45	28.00			
	482.20	499.20	L/S	1	17.00				/0.45	38.00			
	RHS												
	0.00	23.20	R/S	1	23.20				/0.45	52.00			
	23.20	28.80	R/S	1	5.60				/0.45	12.00			
	30.00	55.00	R/S	1	25.00				/0.45	56.00			
	55.00	60.00	R/S	1	5.00				/0.45	11.00			
	60.00	86.00	R/S	1	26.00				/0.45	58.00			
	86.00	90.30	R/S	1	4.30				/0.45	10.00			
	90.30	116.30	R/S	1	26.00				/0.45	58.00			
	116.30	120.60	R/S	1	4.30				/0.45	10.00			
	120.60	147.10	R/S	1	26.50				/0.45	59.00			
	147.10	151.60	R/S	1	4.50				/0.45	10.00			
	151.60	177.60	R/S	1	26.00				/0.45	58.00			
	177.60	181.90	R/S	1	4.30				/0.45	10.00			
	181.90	207.40	R/S	1	25.50				/0.45	57.00			
	207.40	212.20	R/S	1	4.80				/0.45	11.00			
	212.20	237.70	R/S	1	25.50				/0.45	57.00			
	237.70	242.20	R/S	1	4.50				/0.45	10.00			

BENAKA DEVELOPERS AND PROJECTS PVT. LTD. BANGALORE

Contractor

Consultant

Assistant Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Name of Work : - 1.Improvements to roads Drains and other Devlopmental Works in Maruthinagara Ward No 01 Under SWM Head in Chief Nava Nagarottana Grant of Yelahanka Division Package - 05.													
BOQ Item No	Description		Side	No's	L	B1	B2	Avg width	Depth	Quantity	Unit/Remarks	Rate	Amount
	Chainage				m	m	m	m	m			In Rs.	In Rs.
	30.00	45.00	L/S	1	15.00				0.35	5.25			
	45.00	60.00	L/S	1	15.00				0.35	5.25			
	60.00	75.00	L/S	1	15.00				0.35	5.25			
	75.00	90.00	L/S	1	15.00				0.35	5.25			
	90.00	105.00	L/S	1	15.00				0.35	5.25			
	105.00	120.00	L/S	1	15.00				0.35	5.25			
	120.00	135.00	L/S	1	15.00				0.35	5.25			
	135.00	150.00	L/S	1	15.00				0.35	5.25			
	150.00	165.00	L/S	1	15.00				0.35	5.25			
	165.00	179.60	L/S	1	14.60				0.35	5.11			
	Maruthi nagar 1st main 29th cross road												
	0.00	15.00	L/S	1	15.00				0.35	5.25			
	15.00	30.00	L/S	1	15.00				0.35	5.25			
	30.00	48.00	L/S	1	18.00				0.35	6.30			
	RHS												
	0.00	15.00	R/S	1	15.00				0.35	5.25			
	15.00	30.00	R/S	1	15.00				0.35	5.25			
	30.00	48.00	R/S	1	18.00				0.35	6.30			
	Maruthi nagar 1st main 30th cross road												
	0.00	15.00	L/S	1	15.00				0.35	5.25			
	15.00	30.00	L/S	1	15.00				0.35	5.25			
	30.00	41.00	L/S	1	11.00				0.35	3.85			
	RHS												
	0.00	15.00	R/S	1	15.00				0.35	5.25			
	15.00	30.00	R/S	1	15.00				0.35	5.25			
	30.00	41.00	R/S	1	11.00				0.35	3.85			
	Maruthi nagar 1st main M Vasu house road												
	LHS												
	0.00	13.70	L/S	1	13.70				0.35	4.80			
	13.70	19.50	L/S	1	5.80				0.35	2.03			
	19.50	30.00	L/S	1	10.50				0.35	3.68			
	30.00	46.00	L/S	1	16.00				0.35	5.60			
	46.00	52.00	L/S	1	6.00				0.35	2.10			
	52.00	73.80	L/S	1	21.80				0.35	7.63			
	[illegible]	84.60	L/S	1	10.80				0.35	3.78			
	RHS												
	0.00	13.70	R/S	1	13.70				0.35	4.80			
	13.70	19.50	R/S	1	5.80				0.35	2.03			
	19.50	30.00	R/S	1	10.50				0.35	3.68			
	30.00	46.00	R/S	1	16.00				0.35	5.60			
	46.00	52.00	R/S	1	6.00				0.35	2.10			
	52.00	73.80	R/S	1	21.80				0.35	7.63			
	Maruthinagar 1st Main												
	LHS												
	0.00	15.00	L/S	1	15.00				0.35	5.25			
	15.00	30.00	L/S	1	15.00				0.35	5.25			
	30.00	45.00	L/S	1	7.00				0.35	2.45			
	45.00	60.00	L/S	1	15.00				0.35	5.25			
	60.00	75.00	L/S	1	7.00				0.35	2.45			
	75.00	80.60	L/S	1	2.60				0.35	0.91			
	80.60	90.50	L/S	1	9.90				0.35	3.47			
	90.50	101.00	L/S	1	5.50				0.35	1.93			
	101.00	105.50	L/S	1	4.50				0.35	1.58			
	120.00	135.00	L/S	1	10.00				0.35	3.50			
	150.00	154.10	L/S	1	4.10				0.35	1.44			
	154.10	166.30	L/S	1	7.20				0.35	2.52			
	166.30	177.60	L/S	1	6.30				0.35	2.20			
	177.60	183.10	L/S	1	5.50				0.35	1.93			
	183.10	200.00	L/S	1	6.90				0.35	2.42			
	200.00	209.40	L/S	1	5.40				0.35	1.89			

BEKAYA DEVELOPERS AND PROJECTS PVT LTD • BANGALORE • Director Bekaya

Consultant

Assistant Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Yhk. Zn)
Yelahanka, Bangalore

Name of Work : - 1.Improvements to roads Drains and other Devlopmental Works in Maruthinagara Ward No 01 Under SWM Head in Chief Nava Nagarottana Grant of Yelahanka Division Package - 05.

BOQ Item No	Description		Side	No's	L	B1	B2	Avg width	Depth	Quantity	Unit/Remarks	Rate	Amount
	Chainage				m	m	m	m	m			In Rs.	In Rs.
	101.00	105.50	R/S	1	4.50				0.35	1.58			
	105.50	120.00	R/S	1	9.50				0.35	3.33			
	135.00	150.20	R/S	1	9.20				0.35	3.22			
	150.20	154.10	R/S	1	3.90				0.35	1.37			
	154.10	166.30	R/S	1	12.20				0.35	4.27			
	166.30	177.60	R/S	1	5.30				0.35	1.85			
	177.60	183.10	R/S	1	5.50				0.35	1.93			
	183.10	200.00	R/S	1	10.90				0.35	3.82			
	200.00	209.40	R/S	1	9.40				0.35	3.29			
	209.40	214.30	R/S	1	4.90				0.35	1.72			
	214.30	230.00	R/S	1	10.70				0.35	3.75			
	230.00	243.10	R/S	1	8.10				0.35	2.84			
	243.10	247.90	R/S	1	4.80				0.35	1.68			
	247.90	262.10	R/S	1	14.20				0.35	4.97			
	262.10	276.50	R/S	1	14.40				0.35	5.04			
	276.50	282.00	R/S	1	5.50				0.35	1.93			
	282.00	285.00	R/S	1	3.00				0.35	1.05			
	290.00	305.00	R/S	1	9.00				0.35	3.15			
	305.00	311.10	R/S	1	3.10				0.35	1.09			
	311.10	318.60	R/S	1	7.50				0.35	2.63			
	318.60	335.00	R/S	1	16.40				0.35	5.74			
	335.00	342.40	R/S	1	7.40				0.35	2.59			
	342.40	349.30	R/S	1	6.90				0.35	2.42			
	349.30	365.10	R/S	1	15.80				0.35	5.53			
	365.10	380.00	R/S	1	14.90				0.35	5.21			
	380.00	385.30	R/S	1	5.30				0.35	1.86			
	385.30	391.70	R/S	1	6.40				0.35	2.24			
	391.70	405.00	R/S	1	13.30				0.35	4.66			
	405.00	420.00	R/S	1	15.00				0.35	5.25			
	420.00	428.70	R/S	1	8.70				0.35	3.05			
	428.70	434.00	R/S	1	5.30				0.35	1.86			
	434.00	435.50	R/S	1	1.50				0.35	0.53			
	435.50	450.00	R/S	1	9.50				0.35	3.33			
	450.00	465.00	R/S	1	15.00				0.35	5.25			
	465.00	473.90	R/S	1	8.90				0.35	3.11			
	473.90	478.90	R/S	1	5.00				0.35	1.75			
	478.90	495.00	R/S	1	12.10				0.35	4.23			
	495.00	506.50	R/S	1	6.50				0.35	2.28			
	506.50	510.00	R/S	1	3.50				0.35	1.23			
	510.00	516.00	R/S	1	6.00				0.35	2.10			
	520.00	535.00	R/S	1	11.00				0.35	3.85			
	535.00	545.00	R/S	1	2.00				0.35	0.70			
	545.00	547.80	R/S	1	2.80				0.35	0.98			
	550.50	560.00	R/S	1	2.50				0.35	0.88			
	560.00	576.00	R/S	1	11.00				0.35	3.85			
	576.00	581.00	R/S	1	5.00				0.35	1.75			
	590.00	606.60	R/S	1	16.60				0.35	5.81			
	606.60	611.90	R/S	1	5.30				0.35	1.85			
	611.90	625.00	R/S	1	13.10				0.35	4.59			
	625.00	637.30	R/S	1	12.30				0.35	4.30			
	637.30	642.50	R/S	1	5.20				0.35	1.82			
	642.50	655.00	R/S	1	12.50				0.35	4.38			
	655.00	668.90	R/S	1	13.90				0.35	4.86			
	668.90	673.30	R/S	1	4.40				0.35	1.54			
	673.30	685.00	R/S	1	11.70				0.35	4.10			
	685.00	685.90	R/S	1	0.90				0.35	0.31			
	690.40	700.00	R/S	1	9.60				0.35	3.36			
	700.00	704.10	R/S	1	4.10				0.35	1.44			
	704.10	714.00	R/S	1	1.90				0.35	0.66			
	714.00	719.50	R/S	1	5.50				0.35	1.93			
	727.20	729.40	R/S	1	2.20				0.35	0.77			
	729.40	734.00	R/S	1	4.60				0.35	1.61			
	734.00	740.00	R/S	1	6.00				0.35	2.10			
	740.00	753.00	R/S	1	13.00				0.35	4.55			

Contractor

Consultant

Assistant Engineer

Assistant Executive Engineer

Asst. Executive Engineer
Yelahanka Sub Divison
(BBMP Yelk. Zn)
Yelahanka, Bangalore

Name of Work : - 1.Improvements to roads Drains and other Devlopmental Works in Maruthinagara Ward No 01 Under SWM Head in Chief Nava Nagarottana Grant of Yelahanka Division Package - 05.

BOQ Item No	Description		Side	No's	L	B1	B2	Avg width	Depth	Quantity	Unit/Remarks	Rate	Amount
	Chainage				m	m	m	m	m			In Rs.	In Rs.
	176.30	180.40	R/S	1	4.10				0.35	1.44			
	180.40	195.40	R/S	1	15.00				0.35	5.25			
	195.40	207.40	R/S	1	12.00				0.35	4.20			
	207.40	211.60	R/S	1	4.20				0.35	1.47			
	211.60	226.60	R/S	1	15.00				0.35	5.25			
	226.60	237.80	R/S	1	6.20				0.35	2.17			
	237.80	244.20	R/S	1	6.40				0.35	2.24			
	249.20	264.20	R/S	1	15.00				0.35	5.25			
	264.20	279.20	R/S	1	9.00				0.35	3.15			
	279.20	294.20	R/S	1	15.00				0.35	5.25			
	294.20	309.30	R/S	1	9.10				0.35	3.19			
	309.30	324.30	R/S	1	15.00				0.35	5.25			
	324.30	335.70	R/S	1	7.40				0.35	2.59			
	335.70	340.20	R/S	1	4.50				0.35	1.58			
	340.20	355.20	R/S	1	15.00				0.35	5.25			
	355.20	366.20	R/S	1	11.00				0.35	3.85			
	366.20	372.80	R/S	1	6.60				0.35	2.31			
	372.80	387.80	R/S	1	15.00				0.35	5.25			
	387.80	398.20	R/S	1	6.40				0.35	2.24			
	398.20	403.20	R/S	1	5.00				0.35	1.75			
	418.20	428.70	R/S	1	10.50				0.35	3.68			
	428.70	433.70	R/S	1	5.00				0.35	1.75			
	433.70	448.70	R/S	1	15.00				0.35	5.25			
	448.70	460.20	R/S	1	6.50				0.35	2.28			
	460.20	465.50	R/S	1	5.30				0.35	1.86			
	465.50	480.20	R/S	1	8.70				0.35	3.05			
	480.20	490.20	R/S	1	10.00				0.35	3.50			
	490.20	495.40	R/S	1	3.20				0.35	1.12			
	495.40	510.40	R/S	1	15.00				0.35	5.25			
	510.40	519.70	R/S	1	9.30				0.35	3.26			
	Maruthi nagar 3rd main road												
	LHS												
	0.00	24.50	L/S	1	24.50				0.35	8.58			
	55.00	60.00	L/S	1	5.00				0.35	1.75			
	60.00	86.00	L/S	1	26.00				0.35	9.10			
	90.30	116.30	L/S	1	26.00				0.35	9.10			
	116.30	120.60	L/S	1	4.30				0.35	1.51			
	147.10	151.60	L/S	1	4.50				0.35	1.58			
	151.60	177.60	L/S	1	26.00				0.35	9.10			
	181.90	207.40	L/S	1	25.50				0.35	8.93			
	207.40	212.20	L/S	1	4.80				0.35	1.68			
	237.70	242.20	L/S	1	4.50				0.35	1.58			
	242.20	252.20	L/S	1	10.00				0.35	3.50			
	256.20	272.20	L/S	1	16.00				0.35	5.60			
	272.20	283.20	L/S	1	11.00				0.35	3.85			
	288.20	302.20	L/S	1	14.00				0.35	4.90			
	302.20	313.40	L/S	1	11.20				0.35	3.92			
	318.20	332.20	L/S	1	14.00				0.35	4.90			
	332.20	342.20	L/S	1	10.00				0.35	3.50			
	346.90	362.20	L/S	1	15.30				0.35	5.36			
	362.20	374.40	L/S	1	12.20				0.35	4.27			
	378.70	392.20	L/S	1	13.50				0.35	4.73			
	392.20	404.70	L/S	1	9.00				0.35	3.15			
	440.20	452.20	L/S	1	12.00				0.35	4.20			
	452.20	465.20	L/S	1	13.00				0.35	4.55			
	465.20	469.70	L/S	1	4.50				0.35	1.58			
	469.70	482.20	L/S	1	12.50				0.35	4.38			
	482.20	499.20	L/S	1	17.00				0.35	5.98			
	RHS												
	0.00	23.20	R/S	1	23.20				0.35	8.12			
	23.20	28.80	R/S	1	5.60				0.35	1.96			
	30.00	55.00	R/S	1	25.00				0.35	8.75			
	55.00	60.00	R/S	1	5.00				0.35	1.75			

BENAKA DEVELOPERS AND PROJECTS PVT LTD * BANGALORE *

Contractor

Consultant

Assistant Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Name of Work : - 1.Improvements to roads Drains and other Devlopmental Works in Maruthinagara Ward No 01 Under SWM Head in Chief Nava Nagarottana Grant of Yelahanka Division Package - 05.

BOQ Item No	Description		Side	No's	L	B1	B2	Avg width	Depth	Quantity	Unit/Remarks	Rate	Amount
	Chainage				m	m	m	m	m			In Rs.	In Rs.
	405.00	420.00	L/S	1	10.00				0.35	3.50			
	420.00	428.70	L/S	1	5.00				0.35	1.75			
	450.00	465.00	L/S	1	6.00				0.35	2.10			
	473.90	478.90	L/S	1	5.00				0.35	1.75			
	506.50	510.00	L/S	1	3.50				0.35	1.23			
	510.00	516.00	L/S	1	6.00				0.35	2.10			
	519.90	535.00	L/S	1	10.00				0.35	3.50			
	535.00	544.60	L/S	1	6.00				0.35	2.10			
	549.50	560.00	L/S	1	5.00				0.35	1.75			
	575.00	581.00	L/S	1	6.00				0.35	2.10			
	606.60	611.90	L/S	1	5.00				0.35	1.75			
	611.90	625.00	L/S	1	5.00				0.35	1.75			
	637.30	642.50	L/S	1	5.20				0.35	1.82			
	642.50	655.00	L/S	1	2.00				0.35	0.70			
	655.00	668.90	L/S	1	3.00				0.35	1.05			
	673.30	685.00	L/S	1	5.00				0.35	1.75			
	685.90	690.40	L/S	1	4.00				0.35	1.40			
	690.40	700.00	L/S	1	6.00				0.35	2.10			
	700.00	704.10	L/S	1	4.10				0.35	1.44			
	719.50	727.20	L/S	1	7.70				0.35	2.70			
	729.40	734.00	L/S	1	4.60				0.35	1.61			
	762.20	779.00	L/S	1	16.80				0.35	5.88			
	788.60	795.30	L/S	1	6.00				0.35	2.10			
	800.00	807.90	L/S	1	5.00				0.35	1.75			
	815.00	825.60	L/S	1	10.60				0.35	3.71			
	825.60	831.30	L/S	1	5.70				0.35	1.99			
	864.00	871.00	L/S	1	7.00				0.35	2.45			
	RHS												
	0.00	15.00	R/S	1	15.00				0.35	5.25			
	30.00	45.00	R/S	1	15.00				0.35	5.25			
	60.00	75.00	R/S	1	15.00				0.35	5.25			
	80.60	90.50	R/S	1	9.90				0.35	3.47			
	90.50	101.00	R/S	1	10.50				0.35	3.68			
	105.50	120.00	R/S	1	5.00				0.35	1.75			
	120.00	135.00	R/S	1	15.00				0.35	5.25			
	135.00	150.20	R/S	1	6.00				0.35	2.10			
	166.30	177.60	R/S	1	6.00				0.35	2.10			
	183.10	200.00	R/S	1	6.00				0.35	2.10			
	214.30	230.00	R/S	1	5.00				0.35	1.75			
	230.00	243.10	R/S	1	5.00				0.35	1.75			
	285.00	290.00	R/S	1	5.00				0.35	1.75			
	290.00	305.00	R/S	1	6.00				0.35	2.10			
	305.00	311.10	R/S	1	3.00				0.35	1.05			
	445.00	450.00	R/S	1	5.00				0.35	1.75			
	478.90	495.00	R/S	1	4.00				0.35	1.40			
	495.00	506.50	R/S	1	5.00				0.35	1.75			
	516.00	520.00	R/S	1	4.00				0.35	1.40			
	520.00	535.00	R/S	1	4.00				0.35	1.40			
	535.00	545.00	R/S	1	8.00				0.35	2.80			
	547.80	550.50	R/S	1	2.70				0.35	0.95			
	550.50	560.00	R/S	1	7.00				0.35	2.45			
	560.00	576.00	R/S	1	5.00				0.35	1.75			
	581.00	590.00	R/S	1	9.00				0.35	3.15			
	685.90	690.40	R/S	1	4.50				0.35	1.58			
	704.10	714.00	R/S	1	8.00				0.35	2.80			
	719.50	727.20	R/S	1	7.70				0.35	2.70			
	787.00	788.60	R/S	1	1.60				0.35	0.56			
	813.40	815.00	R/S	1	1.60				0.35	0.56			
	815.00	825.60	R/S	1	2.60				0.35	0.91			
	825.60	831.30	R/S	1	2.70				0.35	0.94			
	841.20	846.20	R/S	1	5.00				0.35	1.75			
	M.B Bakery Road Maruthinagar												
	LHS												
	0.00	15.00	L/S	1	15.00				0.35	5.25			

C&FC

Contractor

Consultant

Assistant Engineer

Asst. Executive Engineer
Yelahanka Sub Divison
(BBMP Yelahanka Zn)
Yelahanka, Bangalore

Name of Work : - 1.Improvements to roads Drains and other Devlopmental Works in Maruthinagara Ward No 01 Under SWM Head in Chief Nava Nagarottana Grant of Yelahanka Division Package - 05.

BOQ Item No	Description		Side	No's	L	B1	B2	Avg width	Depth	Quantity	Unit/Remarks	Rate	Amount
	Chainage				m	m	m	m	m			In Rs.	In Rs.
	15.00	30.00	L/S	1	15.00				0.35	5.25			
	30.00	45.00	L/S	1	15.00				0.35	5.25			
	45.00	60.00	L/S	1	15.00				0.35	5.25			
	60.00	75.00	L/S	1	15.00				0.35	5.25			
	75.00	90.00	L/S	1	15.00				0.35	5.25			
	90.00	105.00	L/S	1	15.00				0.35	5.25			
	105.00	120.00	L/S	1	15.00				0.35	5.25			
	120.00	129.00	L/S	1	9.00				0.35	3.15			
	129.00	136.00	L/S	1	7.00				0.35	2.45			
	136.00	150.00	L/S	1	14.00				0.35	4.90			
	150.00	152.60	L/S	1	2.60				0.35	0.91			
	159.40	164.00	L/S	1	4.60				0.35	1.61			
	187.30	195.00	L/S	1	7.70				0.35	2.70			
	195.00	210.00	L/S	1	15.00				0.35	5.25			
	210.00	225.00	L/S	1	15.00				0.35	5.25			
	225.00	228.50	L/S	1	3.50				0.35	1.23			
	232.00	240.00	L/S	1	8.00				0.35	2.80			
	RHS												
	0.00	15.00	R/S	1	15.00				0.35	5.25			
	15.00	30.00	R/S	1	15.00				0.35	5.25			
	30.00	45.00	R/S	1	15.00				0.35	5.25			
	45.00	60.00	R/S	1	15.00				0.35	5.25			
	60.00	75.00	R/S	1	15.00				0.35	5.25			
	75.00	90.00	R/S	1	15.00				0.35	5.25			
	90.00	105.00	R/S	1	15.00				0.35	5.25			
	105.00	120.00	R/S	1	15.00				0.35	5.25			
	120.00	129.00	R/S	1	9.00				0.35	3.15			
	136.00	150.00	R/S	1	14.00				0.35	4.90			
	150.00	152.60	R/S	1	2.60				0.35	0.91			
	152.60	159.40	R/S	1	6.80				0.35	2.38			
	159.40	164.00	R/S	1	4.60				0.35	1.61			
	164.00	173.00	R/S	1	9.00				0.35	3.15			
	Maruthingara 2nd Main Road												
	LHS												
	15.00	23.00	L/S	1	8.00				0.35	2.80			
	43.30	54.10	L/S	1	5.00				0.35	1.75			
	58.90	73.90	L/S	1	5.00				0.35	1.75			
	145.70	150.70	L/S	1	5.00				0.35	1.75			
	150.70	165.70	L/S	1	5.00				0.35	1.75			
	180.40	195.40	L/S	1	5.00				0.35	1.75			
	195.40	207.40	L/S	1	4.00				0.35	1.40			
	233.80	237.80	L/S	1	4.00				0.35	1.40			
	244.20	249.20	L/S	1	5.00				0.35	1.75			
	264.20	279.20	L/S	1	15.00				0.35	5.25			
	279.20	294.20	L/S	1	15.00				0.35	5.25			
	309.30	324.30	L/S	1	15.00				0.35	5.25			
	324.30	335.70	L/S	1	11.40				0.35	3.99			
	340.20	355.20	L/S	1	15.00				0.35	5.25			
	366.20	372.80	L/S	1	6.60				0.35	2.31			
	387.80	398.20	L/S	1	5.00				0.35	1.75			
	398.20	403.20	L/S	1	5.00				0.35	1.75			
	418.20	428.70	L/S	1	5.00				0.35	1.75			
	428.70	433.70	L/S	1	5.00				0.35	1.75			
	448.70	460.20	L/S	1	6.00				0.35	2.10			
	460.20	465.50	L/S	1	4.00				0.35	1.40			
	480.20	490.20	L/S	1	10.00				0.35	3.50			
	510.40	519.70	L/S	1	9.30				0.35	3.26			
	RHS												
	15.00	23.00	R/S	1	8.00				0.35	2.80			
	28.30	43.30	R/S	1	15.00				0.35	5.25			
	73.90	85.10	R/S	1	5.00				0.35	1.75			
	104.40	115.40	R/S	1	11.00				0.35	3.85			
	119.90	134.90	R/S	1	15.00				0.35	5.25			

Contractor

Consultant

Assistant Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Name of Work : - 1.Improvements to roads Drains and other Devlopmental Works in Maruthinagara Ward No 01 Under SWM Head in Chief Nava Nagarottana Grant of Yelahanka Division Package - 05.

BOQ Item No	Description		Side	No's	L	B1	B2	Avg width	Depth	Quantity	Unit/Remarks	Rate	Amount
	Chainage												
	10.00	18.90		1	m 8.90	m 3.40	m 3.60	m 3.50	m 0.15	4.67		In Rs.	In Rs.
	2nd Cross Road in Venkatappa Layout Main Road												
	0.00	10.00		1	10.00	3.50	3.60	3.55	0.15	5.33			
	10.00	18.30		1	8.30	3.60	2.80	3.20	0.15	3.98			
	2nd Main Road - 7th Cross												
	0.00	15.00		1	15.00	4.00	4.10	4.05	0.15	9.11			
	15.00	30.00		1	15.00	4.10	3.90	4.00	0.15	9.00			
	30.00	45.00		1	15.00	3.90	4.10	4.00	0.15	9.00			
	45.00	63.90		1	18.90	4.10	3.90	4.00	0.15	11.34			
	Meese manjunatha House Road												
	0.00	15.00		1	15.00	4.00	3.50	3.75	0.15	8.44			
	15.00	30.00		1	15.00	3.50	3.20	3.35	0.15	7.54			
	30.00	45.00		1	15.00	3.20	3.40	3.30	0.15	7.43			
	45.00	49.00		1	4.00	3.40	2.20	2.80	0.15	1.68			
	49.00	60.00		1	11.00	2.20	2.60	2.40	0.15	3.96			
	60.00	66.50		1	6.50	2.60	3.90	3.25	0.15	3.17			
	66.50	73.50		1	7.00	3.90	3.50	3.70	0.15	3.89			
	73.50	80.00		1	6.50	3.50	3.80	3.65	0.15	3.56			
	80.00	95.00		1	15.00	3.80	3.30	3.55	0.15	7.99			
	95.00	98.00		1	3.00	3.30	3.60	3.45	0.15	1.55			
	98.00	110.00		1	12.00	3.60	4.00	3.80	0.15	6.84			
	110.00	125.00		1	15.00	4.00	3.70	3.85	0.15	8.66			
	125.00	132.20		1	7.20	3.70	3.50	3.60	0.15	3.89			
	132.20	136.70		1	4.50	3.50	3.50	3.50	0.15	2.36			
	1st Cross -Meese manjunatha House Road												
	0.00	7.20		1	7.20	2.20	2.30	2.25	0.15	2.47			
	7.20	15.00		1	7.80	2.30	2.40	2.35	0.15	2.75			
	15.00	25.00		1	10.00	2.40	2.00	2.20	0.15	3.30			
	25.00	30.00		1	5.00	2.00	2.20	2.10	0.15	1.58			
	2nd Cross -Meese manjunatha House Road												
	0.00	10.00		1	10.00	2.90	2.50	2.70	0.15	4.05			
	10.00	20.00		1	10.00	2.50	2.90	2.70	0.15	4.05			
	20.00	30.00		1	10.00	2.90	2.80	2.85	0.15	4.28			
	30.00	40.00		1	10.00	2.80	2.70	2.75	0.15	4.13			
	40.00	43.00		1	3.00	2.70	2.50	2.60	0.15	1.17			
	1st B Cross Road 3rd Main Road												
	0.00	15.00		1	15.00	4.60	3.80	4.20	0.15	9.45			
	15.00	24.80		1	9.80	3.80	4.10	3.95	0.15	5.81			
	24.80	41.40		1	16.60	4.10	4.20	4.15	0.15	10.35			
	41.40	61.90		1	20.50	4.20	4.30	4.25	0.15	13.07			
	vinivink Shastri 1st Main Road												
	0.00	15.00		1	15.00	4.00	3.70	3.85	0.15	8.66			
	15.00	28.30		1	13.30	3.70	3.80	3.75	0.15	7.48			
	28.30	30.00		1	1.70	3.80	9.00	6.40	0.15	1.63			
	30.00	45.00		1	15.00	9.00	8.50	8.75	0.15	19.69			
	45.00	60.00		1	15.00	8.50	6.50	7.50	0.15	16.88			
	60.00	75.00		1	15.00	6.50	7.00	6.75	0.15	15.19			
	75.00	81.10		1	6.10	7.00	7.00	7.00	0.15	6.40			
	81.10	82.30		0	1.20	7.00	0.00	3.50	0.15	0.00			
	82.30	90.00		1	7.70	7.10	7.10	7.10	0.15	8.20			
	90.00	105.00		1	15.00	7.10	7.00	7.05	0.15	15.86			
	105.00	114.00		1	9.00	7.00	5.70	6.35	0.15	8.57			
	114.00	119.00		1	5.00	5.70	5.80	5.75	0.15	4.31			
	119.00	128.80		1	9.80	5.80	6.40	6.10	0.15	8.95			
	128.80	145.10		1	16.30	6.40	6.80	6.60	0.15	16.14			
	145.10	159.10		1	14.00	6.80	6.60	6.70	0.15	14.07			
	vinivink Shastri 1st Cross Road												
	0.00	15.00		1	15.00	7.00	6.90	6.95	0.15	15.64			
	15.00	30.00		1	15.00	6.90	6.90	6.90	0.15	15.53			
	30.00	46.50		1	16.50	6.90	7.00	6.95	0.15	17.20			
	vinivink Shastri 2nd Cross Road												
	0.00	15.00		1	15.00	6.90	7.10	7.00	0.15	15.75			

Contractor

Consultant

Assistant Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Yak. Zn)
Yelahanka, Bangalore

Name of Work : - 1.Improvements to roads Drains and other Devlopmental Works in Maruthinagara Ward No 01 Under SWM Head in Chief Nava Nagarottana Grant of Yelahanka Division Package - 05.

BOQ Item No	Description		Side	No's	L	B1	B2	Avg width	Depth	Quantity	Unit/Remarks	Rate	Amount
	Chainage				m	m	m	m	m			In Rs.	In Rs.
	15.00	30.00		1	15.00	7.10	7.00	7.05	0.15	15.86			
	30.00	45.00		1	15.00	7.00	6.70	6.85	0.15	15.41			
	45.00	60.00		1	15.00	6.70	6.80	6.75	0.15	15.19			
	60.00	75.00		1	15.00	6.80	6.60	6.70	0.15	15.08			
	75.00	84.40		1	9.40	6.60	10.70	8.65	0.15	12.20			
	84.40	89.40		1	5.00	10.70	10.40	10.55	0.15	7.93			
	89.40	99.60		1	10.20	10.40	5.90	8.15	0.15	12.47			
	vinivink Shastri 3rd Cross Road												
	0.00	15.00		1	15.00	6.90	6.80	6.85	0.15	15.41			
	15.00	30.00		1	15.00	6.80	6.70	6.75	0.15	15.19			
	30.00	45.00		1	15.00	6.70	7.00	6.85	0.15	15.41			
	45.00	60.00		1	15.00	7.00	7.00	7.00	0.15	15.75			
	60.00	70.00		1	10.00	7.00	6.90	6.95	0.15	10.43			
	70.00	85.00		1	15.00	6.90	7.10	7.00	0.15	15.75			
	85.00	100.00		1	15.00	7.10	7.20	7.15	0.15	16.09			
	100.00	106.30		1	6.30	7.20	6.60	6.90	0.15	6.52			
	vinivink Shastri 4th Cross Road												
	0.00	7.50		1	7.50	6.00	6.00	6.00	0.15	6.75			
	7.50	15.00		1	7.50	6.00	4.70	5.35	0.15	6.02			
	15.00	30.00		1	15.00	4.70	5.60	5.15	0.15	11.59			
	30.00	45.00		1	15.00	5.60	5.10	5.35	0.15	12.04			
	45.00	60.00		1	15.00	5.10	3.60	4.85	0.15	10.91			
	60.00	68.80		1	8.80	4.60	4.40	4.50	0.15	5.94			
	Basavaraj House Road												
	0.00	10.30		1	10.30	5.30	5.00	5.15	0.15	7.96			
	10.30	25.30		1	15.00	5.00	4.90	4.95	0.15	11.14			
	25.30	32.60		1	7.30	4.90	5.10	5.00	0.15	5.48			
	Venkatappa Layout 3rd cross												
	0.00	10.00		1	10.00	3.60	3.20	3.40	0.15	5.10			
	10.00	18.00		1	8.00	3.20	3.10	3.15	0.15	3.78			
	1 main dead end road												
	0.00	15.00		1	15.00	7.20	7.00	7.10	0.15	15.98			
	15.00	30.00		1	15.00	7.00	7.10	7.05	0.15	15.86			
	30.00	47.70		1	17.70	7.10	7.00	7.05	0.15	18.72			
	1st cross road in Maruthi nagar 3rd main												
	0.00	15.00	0.00	1	15.00	4.00	4.00	4.00	0.15	9.00			
	15.00	30.00	0.00	1	15.00	4.00	3.70	3.85	0.15	8.66			
	30.00	45.00	0.00	1	15.00	3.70	4.00	3.85	0.15	8.66			
	45.00	60.00	0.00	1	15.00	4.00	4.80	4.40	0.15	9.90			
	60.00	65.30	0.00	1	5.30	4.80	4.70	4.75	0.15	3.78			
									Total Qty Executed	1,115.07	Cum		
									Deduct paid Qnty in 1st Bill	-240.44	Cum		
									Present Qty to Be Paid	874.63	Cum	5471.51	47,85,565.94
15	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density. Complete as per specifications Clause 401 of MORTH V Revision (I No-20 6,P No-153)												
									Quantity Claimed in 1st Bill	0.00	Cum		
									Qty vide Pre measurement sheet page no .	1,160.98			
									Total Qty Executed	1,162.30	Cum		
									Deduct paid Qnty in 1st Bill	0.00	Cum		
									Present Qty to Be Paid	1,162.30	Cum		
									Present Qty Limited to	1,160.98	Cum	1947.75	22,61,293.93

Contractor

Consultant

Assistant Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Yelk. Zn)
Yelahanka, Bangalore

Name of Work : - Improvements to roads Drains and other Developmental Works in Maruthinagara Ward No 01 Under SWM Head in Chief Nava Nagarottana Grant of Yelahanka Division Package - 05.

BOQ Item No	Description	Chainage	Side	No's	L	B1	B2	Avg width	Depth	Quantity	Unit/Remarks	Rate	Amount
					m	m	m	m	m			In Rs.	In Rs.
							Deduct paid Qnty in 1st Bill			0.00	Sq-m		
							Present Qty to Be Paid			55,674.65	Sq-m		
							Quantity up to 125%			27,820.00	Sq-m	13.36	3,71,675.20
							Quantity above 125%			27,854.65	Sq-m	13.36	3,72,138.12
21	Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laing with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. Clause 507 of MORTH V revision as per IRC SP-53-2015. ,using 40-60 TPH capacity HMP with mechanical paver II(30-45mm) with 5.4% of modified bituminous binder consisting of 4.97% of VG-30 bituminous (60/70grade) and 0.43% of plastomeric thermoplastics												
							Quantity Claimed in 1st Bill			0.00	Cum		
	Measurements Recorded on Date - 05/02/2021 30/04/2021												
	Alpha School Road												
	0.00	7.00		1	7.00	8.50	7.50	8.00	0.04	2.24			
	7.00	15.00		1	8.00	7.50	6.60	7.05	0.04	2.26			
	15.00	30.00		1	15.00	6.60	6.00	6.30	0.04	3.78			
	30.00	35.00		1	5.00	6.00	6.00	6.00	0.04	1.20			
	35.00	60.00		1	25.00	6.00	6.20	6.10	0.04	6.10			
	60.00	75.00		1	15.00	6.20	6.50	6.35	0.04	3.81			
	75.00	90.00		1	15.00	6.50	6.00	6.25	0.04	3.75			
	90.00	105.00		1	15.00	6.00	6.20	6.10	0.04	3.66			
	105.00	120.00		1	15.00	6.20	6.00	6.10	0.04	3.66			
	120.00	135.00		1	15.00	6.00	6.00	6.00	0.04	3.60			
	135.00	150.00		1	15.00	6.00	5.10	5.55	0.04	3.33			
	150.00	165.00		1	15.00	5.10	4.80	4.95	0.04	2.97			
	165.00	180.00		1	15.00	4.80	4.90	4.85	0.04	2.91			
	180.00	195.00		1	15.00	4.90	7.10	6.00	0.04	3.60			
	195.00	210.00		1	15.00	7.10	9.50	8.30	0.04	4.98			
	210.00	215.00		1	5.00	9.50	13.00	11.25	0.04	2.25			
	215.00	225.00		1	10.00	13.00	13.50	13.25	0.04	5.30			
	Ragavendra Swamy Temple Road												
	0.00	15.00		1	15.00	6.60	6.70	6.65	0.04	3.99			
	15.00	30.00		1	15.00	6.70	6.80	6.75	0.04	4.05			
	30.00	45.00		1	15.00	6.80	6.10	6.45	0.04	3.87			
	45.00	60.00		1	15.00	6.10	6.40	6.25	0.04	3.75			
	60.00	75.00		1	15.00	6.40	6.30	6.35	0.04	3.81			
	75.00	90.00		1	15.00	6.30	6.40	6.35	0.04	3.81			
	90.00	105.00		1	15.00	6.40	6.60	6.50	0.04	3.90			
	105.00	120.00		1	15.00	6.60	6.60	6.60	0.04	3.96			
	120.00	135.00		1	15.00	6.60	6.40	6.50	0.04	3.90			
	135.00	150.00		1	15.00	6.40	6.50	6.45	0.04	3.87			
	150.00	165.00		1	15.00	6.50	6.40	6.45	0.04	3.87			
	165.00	180.00		1	15.00	6.40	6.60	6.50	0.04	3.90			
	180.00	195.00		1	15.00	6.60	7.00	6.80	0.04	4.08			
	195.00	210.00		1	15.00	7.00	6.70	6.85	0.04	4.11			
	210.00	222.50		1	12.50	6.70	6.60	6.65	0.04	3.33			
	Doctor Yogish House Road												
	0.00	15.00		1	15.00	7.20	6.90	7.05	0.04	4.23			
	15.00	30.00		1	15.00	6.90	6.80	6.85	0.04	4.11			
	30.00	45.00		1	15.00	6.80	6.70	6.75	0.04	4.05			
	45.00	60.00		1	15.00	6.70	6.80	6.75	0.04	4.05			
	60.00	75.00		1	15.00	6.80	6.10	6.45	0.04	3.87			
	75.00	90.70		1	15.70	6.10	6.60	6.35	0.04	3.98			
	Abshivakumar Main Road												
	0.00	15.00		1	15.00	9.20	6.90	8.05	0.04	4.83			
	15.00	30.00		1	15.00	6.90	5.80	6.35	0.04	3.81			
	30.00	45.00		1	15.00	5.80	5.40	5.60	0.04	3.36			
	45.00	60.00		1	15.00	5.40	5.10	5.25	0.04	3.15			
	60.00	75.00		1	15.00	5.10	5.10	5.10	0.04	3.06			
	75.00	90.00		1	15.00	5.10	5.60	5.35	0.04	3.21			
	90.00	105.00		1	15.00	5.60	5.40	5.50	0.04	3.30			

Consultant

Assistant Engineer

Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Name of Work : - 1.Improvements to roads Drains and other Developmental Works in Maruthinagara Ward No 01 Under SWM Head in Chief Nava Nagarottana Grant of Yelahanka Division Package - 05.

BOQ Item No	Description		Side	No's	L	B1	B2	Avg width	Depth	Quantity	Unit/Remarks	Rate	Amount
	Chainage				m	m	m	m	m			In Rs.	In Rs.
	105.00	120.00		1	15.00	5.40	5.10	5.25	0.04	3.15			
	120.00	135.00		1	15.00	5.10	4.90	5.00	0.04	3.00			
	135.00	150.00		1	15.00	4.90	6.30	5.60	0.04	3.36			
	150.00	165.00		1	15.00	6.30	6.10	6.20	0.04	3.72			
	165.00	180.00		1	15.00	6.10	4.60	5.35	0.04	3.21			
	KTM Show Room Road												
	0.00	5.00		1	5.00	21.50	16.10	18.80	0.04	3.76			
	5.00	10.00		1	5.00	16.10	11.70	13.90	0.04	2.78			
	10.00	15.00		1	5.00	11.70	10.20	10.95	0.04	2.19			
	15.00	29.50		1	14.50	10.20	10.10	10.15	0.04	5.89			
	29.50	45.00		1	15.50	10.10	10.00	10.05	0.04	6.23			
	45.00	60.00		1	15.00	10.00	9.10	9.55	0.04	5.73			
	60.00	72.40		1	12.40	9.10	9.90	9.50	0.04	4.71			
	72.40	85.00		1	12.60	9.90	9.00	9.45	0.04	4.76			
	85.00	105.00		1	20.00	9.00	8.70	8.85	0.04	7.08			
	105.00	121.50		1	16.50	8.70	8.90	8.80	0.04	5.81			
	121.50	134.00		1	12.50	8.90	8.40	8.65	0.04	4.33			
	134.00	135.00		1	1.00	8.40	10.10	9.25	0.04	0.37			
	135.00	150.00		1	15.00	10.10	10.10	10.10	0.04	6.06			
	150.00	165.00		1	15.00	10.10	9.00	9.55	0.04	5.73			
	165.00	173.30		1	8.30	9.00	7.80	8.40	0.04	2.79			
	Ab shivakumar 1st Cross Road												
	0.00	15.00		1	15.00	6.80	6.60	6.70	0.04	4.02			
	15.00	27.90		1	12.90	6.60	6.50	6.55	0.04	3.38			
	Ab shivakumar 2nd Cross Road												
	0.00	15.00		1	15.00	7.30	5.80	6.55	0.04	3.93			
	15.00	29.30		1	14.30	5.80	6.70	6.25	0.04	3.58			
	Ab shivakumar 3rd Cross Road												
	0.00	15.00		1	15.00	9.30	7.30	8.30	0.04	4.98			
	15.00	30.00		1	15.00	7.30	7.00	7.15	0.04	4.29			
	30.00	42.50		1	12.50	7.00	8.30	7.65	0.04	3.83			
	Ab shivakumar 4th Cross Road												
	0.00	15.00		1	15.00	6.20	4.40	5.30	0.04	3.18			
	15.00	25.00		1	10.00	4.40	5.20	4.80	0.04	1.92			
	25.00	30.00		1	5.00	5.20	4.20	4.70	0.04	0.94			
	30.00	42.40		1	12.40	4.20	4.50	4.35	0.04	2.16			
	1st Cross in KTM Show Room Road												
	0.00	15.00		1	15.00	6.50	6.50	6.50	0.04	3.90			
	15.00	30.00		1	15.00	6.80	7.00	6.75	0.04	4.05			
	30.00	42.80		1	12.80	7.00	6.90	6.95	0.04	3.56			
	2nd Cross in KTM Show Room Road												
	0.00	15.00		1	15.00	7.00	6.90	6.95	0.04	4.17			
	15.00	30.00		1	15.00	6.90	6.80	6.85	0.04	4.11			
	30.00	41.30		1	11.30	6.80	6.40	6.60	0.04	2.98			
	Bhuvan College Road												
	0.00	15.00		1	15.00	6.70	6.30	6.50	0.04	3.90			
	15.00	30.00		1	15.00	6.30	6.60	6.45	0.04	3.87			
	30.00	45.00		1	15.00	6.60	6.90	6.75	0.04	4.05			
	45.00	60.00		1	15.00	6.90	6.30	6.60	0.04	3.96			
	60.00	75.00		1	15.00	6.30	6.40	6.35	0.04	3.81			
	75.00	90.00		1	15.00	6.40	6.80	6.60	0.04	3.96			
	90.00	105.00		1	15.00	6.80	6.40	6.60	0.04	3.96			
	105.00	120.00		1	15.00	6.40	7.00	6.70	0.04	4.02			
	120.00	135.00		1	15.00	7.00	5.90	6.45	0.04	3.87			
	Approch Continue Road												
	0.00	6.00		1	6.00	6.00	6.40	6.05	0.04	1.45			
	6.00	19.50		1	13.50	6.40	6.50	6.35	0.04	3.40			
	19.50	33.50		1	14.00	6.50	6.80	6.65	0.04	3.72			
	Prakash Theater Road												
	0.00	15.00		1	15.00	11.80	13.40	12.60	0.04	7.56			
	15.00	30.00		1	15.00	13.40	12.00	12.70	0.04	7.62			

13/08/2024

Contractor

Consultant

Assistant Engineer

Asst. Executive Engineer
Yelahanka Sub Division
(BBMP Yhk. Zn)
Yelahanka, Bangalore

Name of Work : - Improvements to roads Drains and other Devlopmental Works in Maruthinagara Ward No 01 Under SWM Head in Chief Nava Nagarottana Grant of Yelahanka Division Package - 05.

BOQ Item No	Description		Side	No's	L	B1	B2	Avg width	Depth	Quantity	Unit/Remarks	Rate	Amount
	Chainage				m	m	m	m	m			In Rs.	In Rs.
	30.00	45.00		1	15.00	12.00	9.80	10.90	0.04	6.54			
	45.00	60.00		1	15.00	9.80	9.50	9.65	0.04	5.79			
	60.00	68.90		1	8.90	9.50	9.90	9.70	0.04	3.45			
	68.90	77.30		1	8.40	9.90	9.80	9.85	0.04	3.31			
	77.30	90.00		1	12.70	9.80	10.00	9.90	0.04	5.03			
	90.00	104.20		1	14.20	10.00	9.90	9.95	0.04	5.65			
	104.20	120.00		1	15.80	9.90	9.90	9.90	0.04	6.26			
	120.00	135.00		1	15.00	9.90	9.70	9.80	0.04	5.88			
	135.00	150.00		1	15.00	9.70	9.80	9.75	0.04	5.85			
	150.00	166.00		1	16.00	9.80	9.60	9.70	0.04	6.24			
	166.00	179.00		1	13.00	9.60	9.10	9.35	0.04	4.86			
	179.00	203.00		1	24.00	9.10	9.80	9.45	0.04	9.07			
	203.00	219.00		1	16.00	9.80	9.50	9.65	0.04	6.18			
	219.00	231.50		1	12.50	9.50	9.30	9.40	0.04	4.70			
	231.50	237.00		1	5.50	9.30	9.00	9.15	0.04	2.01			
	237.00	242.20		1	5.20	9.00	14.80	11.90	0.04	2.48			
	Maruthinagar 1st Main Road												
	0.00	15.00		1	15.00	6.90	9.10	8.00	0.04	4.80			
	15.00	30.00		1	15.00	9.10	8.90	9.00	0.04	5.40			
	30.00	45.00		1	15.00	8.90	8.60	8.75	0.04	5.25			
	45.00	60.00		1	15.00	8.60	7.40	8.00	0.04	4.80			
	60.00	75.00		1	15.00	7.40	8.10	7.75	0.04	4.65			
	75.00	90.50		1	15.50	8.10	6.30	7.20	0.04	4.46			
	90.50	105.50		1	15.00	6.30	4.90	5.60	0.04	3.36			
	105.50	135.00		1	29.50	4.90	6.40	5.65	0.04	6.67			
	135.00	150.00		1	15.00	6.40	6.80	6.60	0.04	3.96			
	150.00	166.30		1	16.30	6.80	6.70	6.75	0.04	4.40			
	166.30	183.10		1	16.80	6.70	8.40	7.55	0.04	5.07			
	183.10	200.00		1	16.90	8.40	8.60	8.50	0.04	5.75			
	200.00	214.30		1	14.30	8.60	8.70	8.65	0.04	4.95			
	214.30	230.00		1	15.70	8.20	9.00	8.85	0.04	5.56			
	230.00	262.10		1	32.10	9.00	8.00	8.50	0.04	10.94			
	262.10	276.50		1	14.40	8.00	8.20	8.10	0.04	4.67			
	276.50	290.00		1	13.50	8.20	8.20	8.20	0.04	4.43			
	290.00	305.00		1	15.00	8.20	9.20	8.70	0.04	5.22			
	305.00	318.60		1	13.60	9.20	10.70	9.95	0.04	5.41			
	318.60	335.00		1	16.40	10.70	11.20	10.95	0.04	7.18			
	335.00	349.30		1	14.30	11.20	10.70	10.95	0.04	6.26			
	349.30	365.10		1	15.80	10.70	10.60	10.65	0.04	6.73			
	365.10	380.00		1	14.90	10.60	10.10	10.35	0.04	6.17			
	380.00	391.70		1	11.70	10.10	7.60	8.85	0.04	4.14			
	391.70	405.00		1	13.30	7.60	9.00	8.30	0.04	4.42			
	405.00	420.00		1	15.00	9.00	8.20	8.60	0.04	5.16			
	420.00	434.00		1	14.00	8.20	10.00	9.10	0.04	5.10			
	434.00	450.00		1	16.00	10.00	9.70	9.85	0.04	6.30			
	450.00	465.00		1	15.00	9.70	9.90	9.80	0.04	5.88			
	465.00	478.90		1	13.90	9.90	9.50	9.70	0.04	5.39			
	478.90	495.00		1	16.10	9.50	8.70	9.10	0.04	5.85			
	495.00	519.50		1	24.50	8.70	8.00	8.35	0.04	8.18			
	519.50	535.00		1	15.50	8.00	7.70	7.85	0.04	4.87			
	535.00	544.60		1	9.60	7.70	7.30	7.50	0.04	2.88			
	544.60	560.00		1	15.40	7.30	7.10	7.20	0.04	4.44			
	560.00	575.00		1	15.00	7.10	7.40	7.25	0.04	4.35			
	575.00	595.00		1	20.00	7.40	7.40	7.40	0.04	5.92			
	595.00	611.90		1	16.90	7.40	7.50	7.45	0.04	5.01			
	611.90	625.00		1	13.10	7.50	7.70	7.60	0.04	3.98			
	625.00	642.50		1	17.50	7.70	7.30	7.50	0.04	5.25			
	642.50	655.00		1	12.50	7.30	7.70	7.50	0.04	3.75			
	655.00	673.30		1	18.30	7.70	8.00	7.85	0.04	5.75			
	673.30	685.00		1	11.70	8.00	8.30	8.15	0.04	3.81			
	685.00	700.00		1	15.00	8.30	8.70	8.50	0.04	5.10			
	700.00	714.00		1	14.00	8.70	8.80	8.75	0.04	4.90			
	714.00	727.20		1	13.20	8.80	6.60	7.70	0.04	4.07			
	727.20	740.00		1	12.80	6.60	6.60	6.60	0.04	3.38			

Contractor

Consultant

Assistant Engineer

Asst. Executive Engineer
Assistant Executive Engineer
Yelahanka Sub. Divison
(BBMP Yhk. Zn)
Yelahanka, Bangalore

Name of Work : - 1.Improvements to roads Drains and other Devlopmental Works in Maruthinagara Ward No 01 Under SWM Head in Chief Nava Nagarottana Grant of Yelahanka Division Package - 05,

BOQ Item No	Description		Side	No's	L	B1	B2	Avg width	Depth	Quantity	Unit/Remarks	Rate	Amount
	Chainage				m	m	m	m	m			In Rs.	In Rs.
	740.00	762.20		1	22.20	6.60	7.36	6.95	0.04	6.17			
	762.20	779.00		1	16.80	7.30	6.50	6.90	0.04	4.64			
	779.00	788.60		1	9.60	6.50	8.30	7.40	0.04	2.84			
	788.60	800.00		1	11.40	8.30	8.70	8.50	0.04	3.88			
	800.00	815.00		1	15.00	8.70	8.40	8.55	0.04	5.13			
	815.00	831.30		1	16.30	8.40	7.30	7.85	0.04	5.12			
	831.30	846.20		1	14.90	7.30	7.00	7.15	0.04	4.26			
	846.20	871.00		1	24.80	7.00	7.30	7.15	0.04	7.09			
	MB Bekary Road												
	0.00	15.00		1	15.00	7.40	5.60	6.50	0.04	3.90			
	15.00	30.00		1	15.00	5.60	5.30	5.45	0.04	3.27			
	30.00	45.00		1	15.00	5.30	5.20	5.25	0.04	3.15			
	45.00	60.00		1	15.00	5.20	5.40	5.30	0.04	3.18			
	60.00	75.00		1	15.00	5.40	5.60	5.50	0.04	3.30			
	75.00	90.00		1	15.00	5.60	5.80	5.70	0.04	3.42			
	90.00	105.00		1	15.00	5.80	6.00	5.90	0.04	3.54			
	105.00	120.00		1	15.00	6.00	6.00	6.00	0.04	3.60			
	120.00	129.00		1	9.00	6.00	5.80	5.90	0.04	2.12			
	129.00	136.00		1	7.00	5.80	5.90	5.85	0.04	1.64			
	136.00	164.00		1	28.00	5.90	5.70	5.80	0.04	6.50			
	164.00	180.00		1	16.00	5.70	5.36	5.54	0.04	3.54			
	180.00	195.00		1	15.00	5.36	6.60	5.98	0.04	3.59			
	195.00	210.00		1	15.00	6.60	6.00	6.30	0.04	3.78			
	210.00	225.00		1	15.00	6.00	5.90	5.95	0.04	3.57			
	225.00	240.00		1	15.00	5.90	5.70	5.80	0.04	3.48			
	240.00	255.00		1	15.00	5.70	6.60	6.15	0.04	3.69			
	255.00	258.00		1	3.00	6.60	11.10	8.85	0.04	1.06			
	Maruthingara 2nd Main Road												
	0.00	15.00		1	15.00	7.00	6.70	6.85	0.04	4.11			
	15.00	23.00		1	8.00	6.70	6.70	6.70	0.04	2.14			
	23.00	28.30		1	5.30	6.70	6.90	6.80	0.04	1.44			
	28.30	43.30		1	15.00	6.90	6.70	6.80	0.04	4.08			
	43.30	54.10		1	10.80	6.70	6.80	6.75	0.04	2.97			
	54.10	58.90		1	4.80	6.80	7.30	7.05	0.04	1.35			
	58.90	73.90		1	15.00	7.30	7.30	7.30	0.04	4.38			
	73.90	85.10		1	11.20	7.30	7.10	7.20	0.04	3.23			
	85.10	89.40		1	4.30	7.10	7.10	7.10	0.04	1.22			
	89.40	104.40		1	15.00	7.10	6.50	6.80	0.04	4.08			
	104.40	115.40		1	11.00	6.50	6.50	6.50	0.04	2.86			
	115.40	119.90		1	4.50	6.50	6.60	6.55	0.04	1.19			
	119.90	134.90		1	15.00	6.60	7.10	6.85	0.04	4.11			
	134.90	145.70		1	10.80	7.10	7.10	7.10	0.04	3.07			
	145.70	150.70		1	5.00	7.10	11.20	9.15	0.04	1.83			
	150.70	165.70		1	15.00	11.20	7.40	9.30	0.04	5.58			
	165.70	176.30		1	10.60	7.40	6.76	7.05	0.04	2.99			
	176.30	180.40		1	4.10	6.70	6.70	6.70	0.04	1.10			
	180.40	195.40		1	15.00	6.70	6.90	6.80	0.04	4.08			
	195.40	207.40		1	12.00	6.90	6.90	6.90	0.04	3.31			
	207.40	211.60		1	4.20	6.90	6.80	6.85	0.04	1.15			
	211.60	226.60		1	15.00	6.80	6.70	6.75	0.04	4.05			
	226.60	237.80		1	11.20	6.70	6.50	6.60	0.04	2.96			
	237.80	244.20		1	6.40	6.50	7.30	6.90	0.04	1.77			
	244.20	249.20		1	5.00	7.30	7.30	7.30	0.04	1.46			
	Continuation Cross Road towards 2nd Main Maruthinagar												
	0.00	15.00		1	15.00	7.60	7.00	7.30	0.04	4.38			
	15.00	30.00		1	15.00	7.00	7.10	7.05	0.04	4.23			
	Continued Maruthingara 2nd Main Road												
	0.00	15.00		1	15.00	7.20	6.50	6.85	0.04	4.11			
	15.00	30.10		1	15.10	6.50	6.50	6.50	0.04	3.93			
	30.10	45.10		1	15.00	6.50	6.50	6.50	0.04	3.90			
	45.10	56.50		1	11.40	6.50	7.00	6.75	0.04	3.08			
	56.50	61.00		1	4.50	7.00	7.00	7.00	0.04	1.26			

Assistant Engineer

Asst. Executive Engineer
Yelahanka Sub Division
(BBMP Yn. Zn)
Yelahanka, Bangalore

Name of Work : - 1.Improvements to roads Drains and other Devlopmental Works in Maruthinagara Ward No 01 Under SWM Head in Chief Nava Nagarottana Grant of Yelahanka Division Package - 05.

BOQ Item No	Description		Side	No's	L	Bl	B2	Avg width	Depth	Quantity	Unit/Remarks	Rate	Amount
	Chainage				m	m	m	m	m			In Rs.	In Rs.
	61.00	76.00		1	15.00	7.00	7.00	7.00	0.04	4.20			
	76.00	87.00		1	11.00	7.00	6.50	6.75	0.04	2.97			
	87.00	93.60		1	6.60	6.50	6.60	6.55	0.04	1.75			
	93.60	108.60		1	15.00	6.60	6.20	6.40	0.04	3.84			
	108.60	119.00		1	10.40	6.20	6.70	6.45	0.04	2.68			
	119.00	124.00		1	5.00	6.70	6.70	6.70	0.04	1.34			
	124.00	139.00		1	15.00	6.70	6.90	6.80	0.04	4.08			
	139.00	149.50		1	10.50	6.90	6.80	6.85	0.04	2.88			
	149.50	154.50		1	5.00	6.80	6.90	6.85	0.04	1.37			
	154.50	169.50		1	15.00	6.90	7.00	6.95	0.04	4.17			
	169.50	181.00		1	11.50	7.00	7.00	7.00	0.04	3.22			
	181.00	186.30		1	5.30	7.00	6.50	6.75	0.04	1.43			
	186.30	201.00		1	14.70	6.50	7.10	6.80	0.04	4.00			
	201.00	211.00		1	10.00	7.10	7.10	7.10	0.04	2.84			
	211.00	216.20		1	5.20	7.10	6.70	6.90	0.04	1.44			
	216.20	231.20		1	15.00	6.70	6.20	6.45	0.04	3.87			
	231.20	240.50		1	9.30	6.20	6.20	6.20	0.04	2.31			
	24th Cross Road to 26th cross												
	0.00	15.00		1	15.00	5.00	6.00	5.50	0.04	3.30			
	15.00	30.00		1	15.00	6.00	7.00	6.50	0.04	3.90			
	30.00	45.00		1	15.00	7.00	6.40	6.70	0.04	4.02			
	45.00	60.00		1	15.00	6.40	6.10	6.25	0.04	3.75			
	60.00	75.00		1	15.00	6.10	8.60	7.35	0.04	4.41			
	75.00	90.00		1	15.00	8.60	9.00	8.80	0.04	5.28			
	90.00	91.40		1	1.40	9.00	9.00	9.00	0.04	0.50			
	91.40	101.00		0	0.00	9.00	8.50	8.75	0.04	0.00			
	101.00	116.00		1	15.00	8.50	8.40	8.45	0.04	5.07			
	116.00	131.00		1	15.00	8.40	8.20	8.30	0.04	4.98			
	131.00	139.00		1	8.00	8.20	7.80	8.00	0.04	2.56			
	139.00	154.00		1	15.00	7.80	7.50	7.65	0.04	4.59			
	154.00	162.40		1	8.40	7.50	8.60	8.05	0.04	2.70			
	24th Cross Road												
	0.00	15.00		1	15.00	7.10	7.30	7.20	0.04	4.32			
	15.00	30.00		1	15.00	7.30	7.20	7.25	0.04	4.35			
	30.00	45.00		1	15.00	7.20	7.20	7.20	0.04	4.32			
	45.00	60.00		1	15.00	7.50	7.50	7.50	0.04	4.50			
	60.00	75.00		1	15.00	7.50	7.80	7.65	0.04	4.59			
	75.00	90.00		1	15.00	7.80	7.30	7.55	0.04	4.53			
	90.00	105.00		1	15.00	7.30	7.40	7.35	0.04	4.41			
	105.00	120.00		1	15.00	7.40	7.50	7.45	0.04	4.47			
	120.00	138.70		1	18.70	7.50	7.00	7.25	0.04	5.42			
	138.70	139.90		0	0.00	7.00	7.00	7.00	0.04	0.00			
	139.90	155.00		1	15.10	7.00	6.20	6.60	0.04	3.96			
	155.00	167.00		1	12.00	6.20	5.90	6.05	0.04	2.90			
	167.00	182.00		1	15.00	5.90	9.80	7.85	0.04	4.71			
	182.00	197.00		1	15.00	9.80	6.00	7.90	0.04	4.74			
	197.00	212.00		1	15.00	6.00	7.50	6.75	0.04	4.05			
	212.00	224.00		1	12.00	7.50	7.00	7.25	0.04	3.48			
	Dead end road b/w 24th cross to 25th cross road												
	0.00	15.00		1	15.00	6.70	5.40	6.05	0.04	3.63			
	15.00	30.00		1	15.00	5.40	5.20	5.30	0.04	3.18			
	30.00	45.00		1	15.00	5.20	5.20	5.20	0.04	3.12			
	45.00	60.00		1	15.00	5.20	5.20	5.20	0.04	3.12			
	60.00	75.00		1	15.00	5.20	4.60	4.90	0.04	2.94			
	75.00	90.00		1	15.00	4.60	4.00	4.30	0.04	2.58			
	90.00	105.00		1	15.00	4.00	3.90	3.95	0.04	2.37			
	105.00	120.00		1	15.00	3.90	4.90	4.40	0.04	2.64			
	120.00	133.00		1	13.00	4.90	5.70	5.30	0.04	2.76			
	Maruthingara 3rd Main 8th cross Road												
	0.00	15.00		1	15.00	4.10	4.10	4.10	0.04	2.46			

Contractor

Consultant

Assistant Engineer

Asst. Executive Engineer
Yelahanka Sub Divison
(BBMP Yel. Zn)
Yelahanka, Bangalore

Name of Work : - 1.Improvements to roads Drains and other Devlopmental Works in Maruthinagara Ward No 01 Under SWM Head in Chief Nava Nagarottana Grant of Yelahanka Division Package - 05.

BOQ Item No	Description	Side	No's	L	B1	B2	Avg width	Depth	Quantity	Unit/Remarks	Rate	Amount
	Chainage			m	m	m	m	m			In Rs.	In Rs.
a	50.00 to 100.00 Mtr											
	Quantity Claimed in 1st Bill								250.00	Mtr		
	Qty vide Pre measurement sheet page no .								0.00	Mtr		
	Total Qty Executed								250.00	Mtr		
	Deduct paid Qnty in 1st Bill								-250.00	Mtr		
	Present Qty to Be Paid								0.00	Mtr	433.23	0.00
b	100.00 to 150.00 Mtr											
	Quantity Claimed in 1st Bill								250.00	Mtr		
	Qty vide Pre measurement sheet page no .								0.00	Mtr		
	Total Qty Executed								250.00	Mtr		
	Deduct paid Qnty in 1st Bill								-250.00	Mtr		
	Present Qty to Be Paid								0.00	Mtr	481.27	0.00
c	150.00 to 200.00 Mtr											
	Quantity Claimed in 1st Bill								250.00	Mtr		
	Qty vide Pre measurement sheet page no .								0.00	Mtr		
	Total Qty Executed								250.00	Mtr		
	Deduct paid Qnty in 1st Bill								-250.00	Mtr		
	Present Qty to Be Paid								0.00	Mtr	508.31	0.00
d	200.00 to 250.00 Mtr											
	Quantity Claimed in 1st Bill								250.00	Mtr		
	Qty vide Pre measurement sheet page no .								0.00	Mtr		
	Total Qty Executed								250.00	Mtr		
	Deduct paid Qnty in 1st Bill								-250.00	Mtr		
	Present Qty to Be Paid								0.00	Mtr	588.34	0.00
e	250.00 to 300.00 Mtr											
	Quantity Claimed in 1st Bill								250.00	Mtr		
	Qty vide Pre measurement sheet page no .								0.00	Mtr		
	Total Qty Executed								250.00	Mtr		
	Deduct paid Qnty in 1st Bill								-250.00	Mtr		
	Present Qty to Be Paid								0.00	Mtr	630.51	0.00
f	300.00 to 350.00 Mtr											
	Quantity Claimed in 1st Bill								233.00	Mtr		
	Qty vide Pre measurement sheet page no .								0.00	Mtr		
	Total Qty Executed								233.00	Mtr		
	Deduct paid Qnty in 1st Bill								-233.00	Mtr		
	Present Qty to Be Paid								0.00	Mtr	653.10	0.00
30	Supply of ISI mark 175 mm nominal bore medium black ERW casing pipe of 5 mm thick black electric resistance continuous welded mild steel tube material confirming to IS 1387 / 1993 & manufactured from hot rolled steel skelp / stripes in random length of 4 to 7 mts both ends threaded confirming to IS 554 / 1985, one end fixed with a socket and the other and with a plastic protection end (including of all taxes) SE PRED III NO 84, PRED 12-13 SR)											
	Quantity Claimed in 1st Bill								241.00	Rmtr		
	Qty vide Pre measurement sheet page no .								0.00	Rmtr		
	Total Qty Executed								241.00	Rmtr		
	Deduct paid Qnty in 1st Bill								-241.00	Rmtr		
	Present Qty to Be Paid								0.00	Rmtr	1391.25	0.00

Contractor

Consultant

Assistant Engineer

Asst. Executive Engineer
Yelahanka Sub Division
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Name of Work : - 1.Improvements to roads Drains and other Devlopmental Works in Maruthinagara Ward No 01 Under SWM Head in Chief Nava Nagarottana Grant of Yelahanka Division Package - 05.

BOQ Item No	Description	Side	No's	L	B1	B2	Avg width	Depth	Quantity	Unit/Remarks	Rate	Amount
	Chainage			m	m	m	m	m			In Rs.	In Rs.
37	Supplying and drawing 3 core PVC sheathed submersable pump cable manufactured with electrolytic grade copper with flexible copper with low resistance conductor confirming to table 3 class 5 of IS 8130-1984 and virgin grade PVC insulation and powder coating extruded PVC sheathed suitable for working voltage upto 1100Volts 4 sqmm of 56 strands 0.3mm dia (P No.536 It No.30 (c) GROUP-A BWSSB 13-14 SR)											
								Quantity Claimed in 1st Bill	2,570.00	Rmtr		
	Qty vide Pre measurement sheet page no .								0.00	Rmtr		
								Total Qty Executed	2,570.00	Rmtr		
								Deduct paid Qnty in 1st Bill	-2,570.00	Rmtr		
								Present Qty to Be Paid	0.00	Rmtr	172.50	0.00
38	Supplying and delivery at site brand new star / Essen/ Lotus/Sun-shines/Adarsh/ GK Controls best indigenous make combined energy meter - cum- control panel board unit of size 600x450 x200 mm minimum mechanically strong vermin and water proof. The unit shall have two detachable doors suitable for operation on 3 ph, 50Hz, 380/440 volts, A.C supply with spring loaded latch, locking device with a key ribs should be provided inside the door, canopy apron and louvers ventilators shall be provided. the combined energy meter cum- control panel board unit suitable for operation. The panel board shall be fabricated on single unit in the above components for suitable pumpset above 6.5HP to 15 HP Star Delta Starter (MR)											
								Quantity Claimed in 1st Bill	0.00	Nos		
	Qty vide Pre measurement sheet page no .								4.00			
								Total Qty Executed	4.00	Nos		
								Deduct paid Qnty in 1st Bill	0.00	Nos		
								Present Qty to Be Paid	4.00	Nos	15540.00	62,160.00
39	Fabricating supplying and mounting MS box of 16 SWG suitable for floor / wall mounting, fully weather proof with provision for better heat description, (providing with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished 2 coats of red oxide primes paint and finally finished with approved colour enamelled metal paint etc. complete box of 21600 sq cm (P NO-530, I NO-39 b, BWSSB SR 13-14)											
								Quantity Claimed in 1st Bill	0.00	Sq-m		
	Qty vide Pre measurement sheet page no .								88,000.00			
								Total Qty Executed	88,000.00	Sqm		
								Deduct paid Qnty in 1st Bill	0.00	Sqm		
								Present Qty to Be Paid	88,000.00	Sqm	0.36	31,680.00
40	Providing and fixing of clamps set and borewell cap to the pump(MR)											
								Quantity Claimed in 1st Bill	0.00	Nos		
	Measurements Recorded on Date -											
	Maruthinagar 24th 'C' Cross Road		1						1.00			
	Vinayakanagar Bellari Leelavathi House Road		1						1.00			
	5th cross raod Opposite Manjunatha House		1						1.00			
	Infront of Anjaneya Temple Surabhi layout		1						1.00			
								Total Qty Executed	4.00	No's		
								Deduct paid Qnty in 1st Bill	0.00	No's		
								Present Qty to Be Paid	4.00	No's	1,890.00	7,560.00
41	Supplying & delivery of brand new best make non return valve of size 50mm as per IS 778/84 with latest amendments with ISI mark (50mm Gate wheel Valve (PWD SR-2018-19, P NO.XXV, Sl no, 647)											
								Quantity Claimed in 1st Bill	0.00	Nos		
	Measurements Recorded on Date - 05/04/2021 30/04/2021											

Consultant

Assistant Engineer

Asst. Executive Engineer
Yelahanka Sub Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Name of Work : - 1.Improvements to roads Drains and other Devlopmental Works in Maruthinagara Ward No 01 Under SWM Head in Chief Nava Nagarottana Grant of Yelahanka Division Package - 05.

BOQ Item No	Description / Chainage	Side	No's	L	B1	B2	Avg width	Depth	Quantity	Unit/Remarks	Rate	Amount
				m	m	m	m	m			In Rs.	In Rs.
							Present Qty to Be Paid		9.00	Nos	248.98	2,240.82
45	suppling & fixing of 50mm GI Elbow PWD SR 18-19 XXXIX											
	Measurements Recorded on Date - 30/04/2021						Quantity Claimed in 1st Bill		0.00	Nos		
	Maruthinagar 24th "C" Cross Road		1						1.00			
	Vinayakanagar Belleri Leelavathi House Road		1						1.00			
	5th cross raod Opposite Manjunatha House		1						1.00			
	Infront of Anjaneya Temple Surabhi layout		1						1.00			
							Total Qty Executed		4.00	Nos		
							Deduct paid Qnty in 1st Bill		0.00	Nos		
							Present Qty to Be Paid		4.00	No's	117.39	469.56
46	Labour charges for erection of new /repaired submersible pumpset along with GI pipes (32/50mm) cable (new submersible pumpset if required will be supplied by the department free of cost and released pump set should be handed over to department) including transportation (each length = 6.00m) (P.No - 564, I.No - 3, BWSSB SR 13-14)											
							Quantity Claimed in 1st Bill		0.00	L		
	Qty vide Pre measurement sheet page no .								200.00			
							Total Qty Executed		200.00	L		
							Deduct paid Qnty in 1st Bill		0.00	L		
							Present Qty to Be Paid		200.00	L	95.17	19,034.00
47	Erection of combined panel board meter board with all necessary materials and labour including providing CC 1:3:6 foundation bed etc. Complete for basement out door type. (MR)											
	Measurements Recorded on Date - 30/04/2021						Quantity Claimed in 1st Bill		0.00	Nos		
	Maruthinagar 24th "C" Cross Road		1						1.00			
	Vinayakanagar Belleri Leelavathi House Road		1						1.00			
	5th cross raod Opposite Manjunatha House		1						1.00			
	Infront of Anjaneya Temple Surabhi layout		1						1.00			
							Total Qty Executed		4.00	Nos		
							Deduct paid Qnty in 1st Bill		0.00	Nos		
							Present Qty to Be Paid		4.00	No's	498.75	1,995.00
48	Supplying and fixing miniature circuit breakers/isolators in existing MCB distribution boards using necessary fixing materials and wiring complete as required. 40 to 63 Amps DP (P.NO - 526, I.NO - 13D (a), BWSSB SR 13-14)											
							Quantity Claimed in 1st Bill		0.00	Nos		
	Qty vide Pre measurement sheet page no .								4.00			
							Total Qty Executed		4.00	Nos		
							Deduct paid Qnty in 1st Bill		0.00	Nos		
							Present Qty to Be Paid		4.00	No's	951.72	3,806.88
49	Supplying and laying of L.T.U.G Cable having aluminumconductor PVC insulated shethed galvanised steel wire/ steel tape armoured cable with PVC outer sheathing 1.1 KV class 4 core 16 sqmm cable (confirming to IS 1554) (P.NO - 553, I.NO - 10 (d), BWSSB SR 13-14)											
	Measurements Recorded on Date - 30/04/2021						Quantity Claimed in 1st Bill		0.00	Mtr		

Contractor

Consultant

Assistant Engineer

Asst. Executive Engineer
Yelahanka Sub Division
(BBMP Unk. Zn)
Yelahanka, Bangalore

Assistant Engineer

Name of Work : - Improvements to roads Drains and other Devlopmental Works in Maruthinagara Ward No 01 Under SWM Head in Chief Nava Nagarottana Grant of Yelahanka Division Package - 05.

BOQ Item No	Description / Chainage	Side	No's	L	BI	B2	Avg width	Depth	Quantity	Unit/Remarks	Rate	Amount
				m	m	m	m	m			In Rs.	In Rs.
55	Providing and fixing Gun Metal Gate wheel valve confirming to IS specification of approved make as per direction including all lead and lift etc, Complete. 50mm dia (P.NO - 94, I NO - 13.79.6, PWD SR-2018-19)											
	Measurements Recorded on Date - 30/04/2021							**Quantity Claimed in 1st Bill**	0.00	Nos		
	Maruthinagar 24th "C" Cross Road		1						1.00			
	Vinayakanagar Belleri Leelavathi House Road		1						1.00			
	5th cross raod Opposite Manjunatha House		1						1.00			
	Infront of Anjaneya Temple Surabhi layout		1						1.00			
								Total Qty Executed	4.00	Nos		
								Deduct paid Qnty in 1st Bill	0.00	Nos		
								Present Qty to Be Paid	4.00	No's	816.94	3,267.76
56	Supplying and fixing of polished wood board made of not less than 15mm thick plank on both sides with planks made out on not more than 2 pieces and fixing the same to wall using tapered inverted wooden plugs screws etc., Size 20 x 20 x 2.5 inches (P.NO - 521, I NO - 2 (f), BWSSB SR 13-14)											
	Measurements Recorded on Date - 30/04/2021							**Quantity Claimed in 1st Bill**	0.00	Nos		
	Maruthinagar 24th "C" Cross Road		1						1.00			
	Vinayakanagar Belleri Leelavathi House Road		1						1.00			
	5th cross raod Opposite Manjunatha House		1						1.00			
	Infront of Anjaneya Temple Surabhi layout		1						1.00			
								Total Qty Executed	4.00	Nos		
								Deduct paid Qnty in 1st Bill	0.00	Nos		
								Present Qty to Be Paid	4.00	No's	327.16	1,308.64
57	Erection of pumping machineries PRE SR 12-13 pg 51/10.3.20											
								Quantity Claimed in 1st Bill	0.00	Nos		
	Qty vide Pre measurement sheet page no .								4.00			
								Total Qty Executed	4.00	Nos		
								Deduct paid Qnty in 1st Bill	0.00	Nos		
								Present Qty to Be Paid	4.00	No's	945.00	3,780.00
58	Bescom Deposit charges											
								Quantity Claimed in 1st Bill	0.00	Nos		
	Qty vide Pre measurement sheet page no .								4.00			
								Total Qty Executed	4.00	Nos		
								Deduct paid Qnty in 1st Bill	0.00	Nos		
								Present Qty to Be Paid	4.00	No's	13,965.00	55,860.00
59	Borewell registration charges per Rs 1000 each for BWSSB											
								Quantity Claimed in 1st Bill	0.00	Nos		
	Qty vide Pre measurement sheet page no .								4.00			
								Total Qty Executed	4.00	Nos		
								Deduct paid Qnty in 1st Bill	0.00	Nos		
								Present Qty to Be Paid	4.00	Nos	1,050.00	4,200.00

BENAKA DEVELOPERS AND PROJECTS PVT. LTD. BANGALORE

Contractor

Consultant

Assistant Engineer

Assistant Executive Engineer

Asst. Executive Engineer
Yelahanka Sub Divison
(BBMP Yelk. Zn)
Yelahanka, Bangalore

Name of Work : - 1.Improvements to roads Drains and other Devlopmental Works in Maruthinagara Ward No 01 Under SWM Head in Chief Nava Nagarottana Grant of Yelahanka Division Package - 05.

BOQ Item No	Description	Side	No's	L	B1	B2	Avg width	Depth	Quantity	Unit/Remarks	Rate	Amount
	Chainage			m	m	m	m	m			In Rs.	In Rs.
60	KSRB 2-2.2 Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinery soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications, specification No. KBS 2.1(b) / 2.3.5(Page No.5 , Item No.2.4,PW,P & IWTD											
								Quantity Claimed in 1st Bill	0.00	Cum		
								Qty vide Pre measurement sheet page no .	339.66			
								Total Qty Executed	339.66	Cum		
								Deduct paid Qnty in 1st Bill	0.00	Cum		
								Present Qty to Be Paid	339.66	Cum		
								Qty Limited to	172.80	Cum	332.79	57,506.11
61	KSRRB 13-9 Providing and fixing to wall ceiling and floor high density polyethylene pipes 6.00Kgf/sqm.cm working pressure of outside diameter raising mains & exposed distribution pipes with special flange, compression type fittings, wall clips, making good the wall, ceiling and floor, including cost of materials, labour charges, HOM and testing complete as per Specifications, Specification No. KBS 13.2.15.2/13.9, KSRB 13-9.4 -do-63mm dia (Page no.94, Item No.13.73.2)											
								Quantity Claimed in 1st Bill	0.00	Rmtr		
								Qty vide Pre measurement sheet page no .	629.00			
								Total Qty Executed	629.00	Rmtr		
								Deduct paid Qnty in 1st Bill	0.00	Rmtr		
								Present Qty to Be Paid	629.00	Rmtr	414.04	2,60,431.16
62	KSRRB M400- Wet Mix Macadam KSRRB M400-17 Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH Specification No. 406											
								Quantity Claimed in 1st Bill	0.00	Cum		
								Qty vide Pre measurement sheet page no .	56.61			
								Total Qty Executed	56.61	Cum		
								Deduct paid Qnty in 1st Bill	-56.61	Cum		
								Present Qty to Be Paid	56.61	Cum	2,101.31	1,18,956.86
63	Filling available earth around pipe lines cable in layers not exceeding 20cms, in depth compacting each deposited layer by ramming after watering with lead upto 50m and lift upto 1.5m including cost all labour complete as per specifications (Page No 6 Item No. 2.10)PW P&IWTD SR 2018-19											
								Quantity Claimed in 1st Bill	0.00	Cum		
								Qty vide Pre measurement sheet page no .	172.80			
								Total Qty Executed	172.80	Cum		
								Deduct paid Qnty in 1st Bill	0.00	Cum		
								Present Qty to Be Paid	172.80	Cum	223.71	38,657.09
											Total	7,21,99,041.63
											12% GST	86,63,885.00
											Grand Total	8,08,62,926.63

BENAKA DEVELOPERS AND PROJECTS PVT LTD * BANGALORE *

Contractor

Consultant

Assistant Engineer

Asst. Executive Engineer
Assistant Executive Engineer
Yelahanka Sub. Division
(BBMP Ynk. Zn)
Yelahanka, Bangalore